

Project Name	2026 Est. ISD Month - Year	ZONE	Need Category	Planned / Proposed / Provisional	MISO MTEP Appendix (BOLD = Approved)	MTEP PRJID	Cost	Explanation
Waupaca Area Energy Storage Project	Jun-26	1	Operational Flexibility	Planned	A in MTEP19	15947	\$ 13,857,000	Updated ISD
Peterwell – Council Creek (X-40), OPGW Installation	Feb-26	1	Communication	Planned	A in MTEP21	19587	\$ 3,932,725	Project in-service
Hodag SS DIC, Add Additional Transformer	May-26	1	T-D Interconnection	Planned	A in MTEP23	24783	\$ 3,700,000	No Update
Northern Adams County Area Network Improvement Project	May-27	1	T-D Interconnection	Planned	A in MTEP23	23913	\$ 39,900,000	No Update
Groenier – Rosholt (ALTE) Tap, 69 kV (Y-71), Partial Rebuild and Rerate	Mar-26	1	Condition and Performance	Planned	A in MTEP23	21921	\$ 14,505,456	Project in-service
Sigel – Vesper 69 kV (Y-108/Y-107), Partial Rebuild	May-32	1	Condition and Performance	Planned	A in MTEP25	21922	\$ 5,500,000	Updated ISD
J732 Superior SS Generator Interconnection Facilities and Network Upgrades	Dec-29	1	G-T Interconnection	Planned	A in MTEP21	19729	\$ 21,245,605	No Update
Rocky Run SS T2 and T4 Power Transformer Replacement	Jun-27	1	Reliability	Planned	A in MTEP23	24093	\$ 17,600,000	No Update
North Central WI Reliability Project	Dec-28	1	Reliability	Planned	A in MTEP23	22587	\$ 92,400,000	No Update
Pine – Skanawan Tap – Eastom 115 kV (I-9), OPGW Addition & Partial Rebuild	Feb-32	1	Communication	Planned	A in MTEP25	23841	\$ 47,000,000	No Update
Hilltop – Council Creek 69 kV (Y-74), Rebuild & OPGW	Oct-26	1	Condition and Performance	Planned	A in MTEP24	24983	\$ 48,800,000	No Update
Weston – Morrison Ave 115kV (Z-52), Reconstructor	Jun-26	1	Reliability	Planned	A in MTEP24	25160	\$ 3,700,000	No Update
Pittsville Area Reliability Project	Dec-28	1	T-D Interconnection	Planned	A in MTEP25	25314	\$ 35,900,000	No Update
Saratoga – 7 Mile Creek 138 kV, Construct New Line	Dec-27	1	Reliability	Planned	A in MTEP24	25348	\$ 8,400,000	Updated cost
Sand Lake – Hancock 69 kV (Y-90), Uprate	May-26	1	Operational Flexibility	Planned	A in MTEP24	22798	\$ 2,400,000	No Update
J1573 Plover SS Network Upgrades and Interconnection Facilities	Sep-28	1	G-T Interconnection	Planned	A in MTEP24	50108	\$ 2,633,000	No Update
J1513 Clintonville Swt St Network Upgrades and Interconnection Facilities	Jun-29	1	G-T Interconnection	Planned	A in MTEP24	50107	\$ 3,168,000	Updated ISD
J1751 Young St SS Network Upgrades and Interconnection Facilities	Jan-28	1	G-T Interconnection	Planned	A in MTEP24	50110	\$ 9,703,000	No Update
Coyne Street SS Relay, Breaker and House Asset Renewal	Dec-28	1	Condition and Performance	Planned	A in MTEP25	50126	\$ 7,950,000	No Update
Arpin SS Power Transformer Asset Renewal	Apr-32	1	Condition and Performance	Planned	A in MTEP25	50172	\$ 9,800,000	Updated ISD
Oxford SS, DIC, Transformer Addition	Dec-26	1	T-D Interconnection	Planned	A in MTEP24	22911	\$ 1,300,000	No Update
Biramwood Area Reliability Project	Dec-28	1	Reliability	Planned	A in MTEP25	50233	\$ 17,500,000	No Update
Chaffee Creek SS Breaker Asset Renewal	Dec-28	1	Condition and Performance	Planned	A in MTEP25	50262	\$ 5,155,000	No Update
J1508 Galvin Ave SS Network Upgrades and Interconnection Facilities	Apr-32	1	G-T Interconnection	Planned	A in MTEP25	50507	\$ 14,094,000	Updated ISD
J1752 Shady Dr SS Network Upgrades and Interconnection Facilities	May-28	1	G-T Interconnection	Planned	A in MTEP25	50545	\$ 16,455,000	No Update
J1502 Emerson Rd SS Network Upgrades and Interconnection Facilities	Jun-28	1	G-T Interconnection	Planned	A in MTEP25	50514	\$ 19,847,000	No Update
Central SS, DIC, New Substation	Jul-27	1	T-D Interconnection	Planned	A in MTEP25	50613	\$ 3,200,000	Updated ISD
Biramwood – Brookes Corners 69kV (Y-86), Partial Rebuild	Dec-31	1	Condition and Performance	Provisional	B in MTEP25	50629	\$ 19,000,000	No Update
Sigel SS Control Building and Relay Asset Renewal	Dec-29	1	Condition and Performance	Proposed	A in MTEP26	50666	\$ 4,791,444	No Update
Berlin - Ripon 69 kV (Y-93), Partial Rebuild	Jan-29	1	Condition and Performance	Proposed	A in MTEP26	50650	\$ 5,500,000	No Update
Badger West 69kV 20ohm Series Reactor	Dec-27	1	Reliability	Proposed	A in MTEP26	50692	\$ 5,000,000	Moved to Appendix A in MTEP26. Status to Proposed.
DPC Clearfield Jct Tap, New T-T	Nov-28	1	T-D Interconnection	Planned	A in MTEP23	24575	\$ 11,100,000	Updated ISD
Council Creek SS Relay Asset Renewal	Dec-29	1	Condition and Performance	Proposed	A in MTEP26	51188	\$ 6,000,000	No Update
Perch Lake – National 138kV (468), Partial Retirement Project	Aug-26	2	Reliability	Planned	A in MTEP23	23836	\$ 13,700,000	No Update
Munising Area Reactive Power Project	Jan-27	2	Reliability	Planned	A in MTEP22	19966	\$ 14,400,000	No Update
National – Presque Isle (446), Re-Insulate & OPGW	Jul-26	2	Condition and Performance	Planned	A in MTEP22	21345	\$ 18,000,000	No Update
Chandler – Delta 69 kV (Delta 1), Rebuild and OPGW	Dec-26	2	Condition and Performance	Planned	A in MTEP23	21985	\$ 16,300,000	No Update
9 Mile SW STA – Pine River 69kV (6921/23) Partial rebuild	Aug-28	2	Condition and Performance	Proposed	A in MTEP26	16496	\$ 85,200,000	Moved to Appendix A in MTEP26. Status to Proposed.
Benson Lake SVC SCM Layer Asset Renewal	Dec-26	2	Condition and Performance	Planned	A in MTEP23	23856	\$ 3,400,000	Updated cost
Cornell Tap – Watson Tap 69kV (Chandler), Partial Rebuild	Mar-30	2	Condition and Performance	Planned	A in MTEP23	23876	\$ 41,000,000	Updated ISD
Pine River – Mich Limestone Loading Dock 69 kV (ESE_6906), Rebuild	Mar-28	2	Condition and Performance	Planned	A in MTEP22	21918	\$ 42,000,000	Updated ISD
North Lake – Greenstone 69kV (NLKY11), Rebuild	Dec-31	2	Condition and Performance	Provisional	B in MTEP22	21920	\$ 14,200,000	No Update
Pine Hy Tap – Pine Hy 69kV (ASPY31-1), Rebuild & OPGW – Project Withdrawn	Dec-27	2	Condition and Performance	Planned	A in MTEP23	23857	\$ 11,500,000	Project Withdrawn
Straits SS Power Transformer Asset Renewal	Aug-28	2	Condition and Performance	Planned	A in MTEP25	24924	\$ 10,100,000	Updated ISD and cost
Presque Isle SS Breaker and Relay Asset Renewal	Feb-28	2	Condition and Performance	Proposed	A in MTEP26	24981	\$ 17,300,000	No Update
Laurium2 South Riser – Laurium2 North Riser 69 kV (Laurium2), Replace Underground Cable	Dec-27	2	Condition and Performance	Provisional	B in MTEP24	25003	\$ 9,000,000	No Update
Freeman – Presque Isle (P1605), OPGW Addition	Jul-27	2	Communication	Planned	A in MTEP24	25163	\$ 5,300,000	Updated ISD
J1814 Nordic SS Network Upgrades and Interconnection Facilities	Aug-27	2	G-T Interconnection	Planned	A in MTEP24	50109	\$ 2,150,000	No Update
Silver River – North Lake 138 kV (NLKG31), Rebuild	Dec-32	2	Condition and Performance	Provisional	B in MTEP25	50129	\$ 88,000,000	Updated ISD
Empire Mine – Huron 138 kV (X-119), OPGW Addition	Apr-28	2	Communication	Planned	A in MTEP25	50161	\$ 10,500,000	No Update
Indian Lake – Hiawatha, 69 kV New Line and 138 kV Conversion	Sep-29	2	BRP	Provisional	B in MTEP25	50578	\$ 43,100,000	No Update
J1750 Grace Lake SS Network Upgrades and Interconnection Facilities	Aug-32	2	G-T Interconnection	Planned	A in MTEP25	50530	\$ 12,110,000	Updated ISD
Forsyth SS Breaker and Relay Asset Renewal	Dec-29	2	Condition and Performance	Proposed	A in MTEP26	50668	\$ 3,423,798	No Update
Portage Street Breaker and SCADA Asset Renewal	Dec-29	2	Condition and Performance	Proposed	A in MTEP26	50620	\$ 4,486,566	No Update
Old Mead Road to Masonville, Underground Fiber Installation	Dec-29	2	Communication	Planned	A in MTEP25	50640	\$ 9,000,000	No Update
Iron Grove to Lincoln Ave (UPPCO) 69 kV (CRFY21), OPGW Installation	Dec-29	2	Communication	Planned	A in MTEP25	50641	\$ 5,000,000	No Update
3 Mile - 9 Mile 69 kV (ESE_6903/ESE_6902/ESE_6901), Rebuild and Reconfigure	Dec-29	2	Condition and Performance	Provisional	B in MTEP26	50648	\$ 36,000,000	No Update
Hiawatha SS Control Building, Relays and Breaker Ends Asset Renewal	Dec-29	2	Condition and Performance	Provisional	B in MTEP26	50657	\$ 11,038,068	No Update
Nordic SS Power Transformer Asset Renewal	Dec-29	2	Condition and Performance	Proposed	A in MTEP26	50660	\$ 8,231,371	No Update
Plains SS Relay, Instrument Transformers and Breaker Asset Renewal	Dec-29	2	Condition and Performance	Proposed	A in MTEP26	50662	\$ 7,953,616	No Update
Shingleton - Seney (UPPCO) 69 kV (Inland), Rebuild	Dec-30	2	Condition and Performance	Provisional	B in MTEP26	50677	\$ 110,000,000	No Update
Aspen - Crystal Falls 69 kV (ASPY51), Partial Rebuild	Mar-30	2	Condition and Performance	Provisional	B in MTEP26	50689	\$ 32,200,000	Updated ISD and cost
ESE_6903 East Riser - ESE_6903 West Riser 69 kV (ESE_6903), Replace Underground Cable	Dec-30	2	Condition and Performance	Proposed	A in MTEP26	50684	\$ 5,700,000	Updated cost
Indian Lake SS Switch, Relay and Remote Ends Asset Renewal	Dec-29	2	Condition and Performance	Proposed	A in MTEP26	50676	\$ 3,313,578	No Update
Gwinn - Munising 69 kV (Autrain), Partial Rebuild	Jun-28	2	Condition and Performance	Proposed	A in MTEP26	50712	\$ 18,400,000	Moved to Appendix A in MTEP26. Status to Proposed.
Western UP Reliability Project	Dec-30	2	BRP	Provisional	B in MTEP26	50770	\$ 235,900,000	No Update
Magazine – Portage St., New 69 kV Line	Feb-29	2	Reliability	Provisional	B in MTEP26	50767	\$ 21,900,000	No Update
County Rd 480, New DIC	Jul-27	2	Load Interconnection	Planned	A in MTEP25	25187	\$ 2,000,000	No Update
Munising SS AR Asset Renewal	Dec-29	2	Condition and Performance	Proposed	A in MTEP26	51189	\$ 4,700,000	No Update
Artesian SS, DIC – Terminal Connection	Jun-26	3	T-D Interconnection	Planned	A in MTEP23	20204	\$ 340,000	No Update
Reedsburg DIC Substation and T-Line Retirements	Jun-26	3	T-D Interconnection	Planned	A in MTEP20	14907	\$ 4,129,000	No Update
Johnstown SS, DIC, New Substation	Dec-26	3	T-D Interconnection	Planned	A in MTEP22	23520	\$ 6,000,000	Updated cost

Project Name	2026 Est. ISD Month - Year	ZONE	Need Category	Planned / Proposed / Provisional	MISO MTEP Appendix (BOLD = Approved)	MTEP PR/JID	Cost	Explanation
Bonnie Road, DIC, New Substation	Dec-28	3	T-D Interconnection	Planned	A in MTEP21	19806	\$ 3,500,000	No Update
Lancaster Transformer Replacement & Substation Rebuild	Feb-26	3	T-D Interconnection	Planned	A in MTEP21	20925	\$ 6,200,000	No Update
Columbus SS, DIC, Reconfiguration	Sep-29	3	T-D Interconnection	Planned	A in MTEP22	22989	\$ 26,600,000	Updated ISD
Academy – Columbus 69kV (Y-21), Rebuild	Jul-27	3	Condition and Performance	Planned	A in MTEP21	10590	\$ 3,263,000	No Update
Darlington – Rock Branch 69kV (Y-109), Rebuild	Mar-27	3	Condition and Performance	Planned	A in MTEP22	18046	\$ 16,700,000	No Update
Rockdale and Christiana SS - Control House and Relay Asset Renewal	Jun-26	3	Condition and Performance	Planned	A in MTEP22	21628	\$ 6,900,000	Updated ISD
Rock Branch SS, Relay Replacement and Asset Renewal	Aug-27	3	Condition and Performance	Planned	A in MTEP22	16766	\$ 1,111,290	No Update
Wick Drive – Black Earth 69 kV (Y-62), OPGW Addition & Partial Rebuild	Jan-29	3	Communication	Planned	A in MTEP23	23858	\$ 7,000,000	Updated ISD
Stoughton SS, DIC, Substation Retirement	Dec-27	3	T-D Interconnection	Planned	A in MTEP23	20204	\$ 350,000	No Update
Walworth – Brick Church (Y-159), OPGW Addition & Partial Rebuild	Dec-27	3	Communication	Planned	A in MTEP23	24465	\$ 9,400,000	No Update
J1410 J1411 North Arlington Swt St MPFCA & Network Upgrades	Jun-26	3	G-T Interconnection	Planned	A in MTEP23	24758	\$ 21,988,404	No Update
J1483 Hill Valley SS Network Upgrades and Interconnection Facilities	Apr-27	3	G-T Interconnection	Planned	A in MTEP23	24447	\$ 2,252,888	No Update
J1377 Blitz SS Network Upgrades and Interconnection Facilities	Mar-30	3	G-T Interconnection	Planned	A in MTEP23	24799	\$ 14,574,360	Updated ISD
Brodhead SS, Breakers, Switches and RTU Asset Renewal	Dec-26	3	Condition and Performance	Planned	A in MTEP23	20201	\$ 1,807,505	No Update
Grant County, DIC, New Substation	Jun-27	3	T-D Interconnection	Planned	A in MTEP24	24778	\$ 38,300,000	No Update
South Beaver Dam – Hubbard, (Y-134), 69kV Rebuild & OPGW	Jun-26	3	Condition and Performance	Planned	A in MTEP22	18047	\$ 26,000,000	No Update
Kirkwood SS, Power Transformer and Breaker Asset Renewal	Dec-29	3	Condition and Performance	Planned	A in MTEP23	19963	\$ 14,100,000	Updated ISD
McCue SS Control House and Relay Asset Renewal	Dec-26	3	Condition and Performance	Planned	A in MTEP23	23895	\$ 6,500,000	No Update
North Beaver Dam SS Asset Renewal	Aug-30	3	Condition and Performance	Planned	A in MTEP23	23903	\$ 16,100,000	Updated ISD
Madison Area Relay Projects	Feb-29	3	Condition and Performance	Planned	A in MTEP23	23875	\$ 21,900,000	Updated ISD
Eden – Rock Branch 69kV (Y-106), Rebuild & OPGW	Jun-29	3	Condition and Performance	Planned	A in MTEP24	23910	\$ 67,900,000	Updated ISD
Renewable Reinforcement Project – <i>Project Withdrawn</i>	Dec-34	3	Reliability	Provisional	B in MTEP22	21905	\$ 60,000,000	Project Withdrawn
South Beaver Dam – North Beaver Dam, 69kV (Y-59) Line Rebuild & OPGW	Mar-29	3	Condition and Performance	Planned	A in MTEP23	23904	\$ 11,200,000	Updated ISD
South Fond du Lac – Spring Brook 69kV (Y-133), Partial rebuild	Dec-32	3	Condition and Performance	Provisional	B in MTEP18	13739	\$ 17,000,000	No Update
Walnut – Blount 69 kV, Construct New Line	Dec-31	3	Reliability	Provisional	B in MTEP21	1730	\$ 28,793,800	No Update
North Monroe – Verona 69 kV (Y-42/Y-208), Rebuild & OPGW	Jul-28	3	Condition and Performance	Provisional	B in MTEP24	25001	\$ 49,000,000	No Update
North Lake Geneva – Walworth 69 kV (Y-41), Partial Rebuild & OPGW	Dec-28	3	Condition and Performance	Provisional	B in MTEP24	25002	\$ 23,300,000	No Update
South Lake Geneva – North Lake Geneva 69 kV (Y-152), Partial Rebuild & OPGW	Aug-27	3	Condition and Performance	Provisional	B in MTEP24	25004	\$ 11,000,000	No Update
Gran Grae – Hillside 69 kV (Y-161), Rebuild & OPGW	Jul-27	3	Condition and Performance	Proposed	A in MTEP26	25019	\$ 16,000,000	Updated cost
Sun Prairie Area Reliability Project	Jun-29	3	Reliability	Planned	A in MTEP25	25161	\$ 61,450,000	No Update
Highland – Hill Valley 138 kV, Construct New Line	Dec-27	3	Reliability	Planned	A in MTEP25	25203	\$ 11,800,000	No Update
Cuba City South, DIC, Sub Expansion	Dec-27	3	T-D Interconnection	Planned	A in MTEP24	25220	\$ 11,000,000	No Update
Union Townline, DIC, Sub Expansion	May-27	3	T-D Interconnection	Planned	A in MTEP24	25226	\$ 6,900,000	Updated cost
East Madison Area Reliability Project – <i>Project Withdrawn</i>	Dec-30	3	Reliability	Provisional	B in MTEP24	25087	\$ 14,000,000	Project Withdrawn
Madison Area Reactive Project – <i>Project Withdrawn</i>	Dec-30	3	Reliability	Provisional	B in MTEP24	25103	\$ 6,500,000	Project Withdrawn
Lake Geneva SS, DIC, New Substation	Apr-27	3	T-D Interconnection	Planned	A in MTEP20	14907	\$ 2,471,000	No Update
Oak Ridge, DIC, Additional Transformer and Bus Tie	Jan-26	3	T-D Interconnection	Planned	A in MTEP23	20204	\$ 1,268,000	No Update
Birchwood SS Relay and Capacitor Bank Asset Renewal	Dec-27	3	Condition and Performance	Planned	A in MTEP24	22798	\$ 1,200,000	No Update
J1773 Edmund Swt St Network Upgrades and Interconnection Facilities	May-28	3	G-T Interconnection	Planned	A in MTEP24	50111	\$ 19,693,000	No Update
J1781 Hill Valley SS Network Upgrades and Interconnection Facilities	Aug-31	3	G-T Interconnection	Planned	A in MTEP24	50112	\$ 7,219,000	Updated ISD
Columbia SS Power Transformer Asset Renewal	Dec-28	3	Condition and Performance	Provisional	B in MTEP25	50122	\$ 12,329,000	No Update
Portage SS Relay and Breaker Asset Renewal	Dec-28	3	Condition and Performance	Planned	A in MTEP25	50124	\$ 7,100,000	No Update
Rock River SS and Remote Ends Asset Renewal	Dec-28	3	Condition and Performance	Planned	A in MTEP25	50125	\$ 5,614,000	No Update
Eden SS Relay and House Asset Renewal	Jun-27	3	Condition and Performance	Planned	A in MTEP25	50128	\$ 5,081,000	No Update
Dam Heights – Kirkwood 69 kV (Y-75), Partial Rebuild	Nov-28	3	Condition and Performance	Provisional	B in MTEP25	50131	\$ 25,700,000	No Update
Zenda – Katzenberg 69 kV (Y-51 ALE), Partial Rebuild	May-28	3	Condition and Performance	Provisional	B in MTEP25	50133	\$ 22,300,000	No Update
Huiskamp – Division Street Tap 69 kV (Y-132), Rebuild	Aug-30	3	Condition and Performance	Planned	A in MTEP25	50134	\$ 8,500,000	Updated ISD
Baraboo SS, DIC, Substation Relocation	Dec-28	3	T-D Interconnection	Planned	A in MTEP24	50136	\$ 3,400,000	No Update
Wick Drive SS, DIC, Transformer Addition	Mar-26	3	T-D Interconnection	Planned	A in MTEP24	22911	\$ 250,000	No Update
Dodge County, DIC, New Substation	Jun-27	3	T-D Interconnection	Planned	A in MTEP24	50138	\$ 192,000,000	No Update
Poynette SS, DIC, Sub Rebuild & Tap Switch Relocation	Dec-27	3	T-D Interconnection	Planned	A in MTEP24	22911	\$ 2,676,000	No Update
BOC Gasses Tap – Town Line Rd 138 kV (X-111), Rebuild – <i>Project Withdrawn</i>	Jan-27	3	Reliability	Planned	A in MTEP25	50146	\$ 2,427,000	Project Withdrawn
Hillside SS Breaker & Instrument Transformer Asset Renewal	Dec-28	3	Condition and Performance	Planned	A in MTEP25	25185	\$ 1,698,000	No Update
Beloit Area DIC, New Substation	Mar-29	3	T-D Interconnection	Planned	A in MTEP25	50145	\$ 13,500,000	Updated ISD and cost
Belleville SS, DIC, Substation Rebuild	Dec-26	3	T-D Interconnection	Planned	A in MTEP23	20204	\$ 3,500,000	No Update
Whitewater – Sugar Creek 138 kV (WHIG53), Flow Control Device	Jan-27	3	T-D Interconnection	Planned	A in MTEP25	50223	\$ 3,358,000	No Update
North Lake Geneva – Elkhorn 138 kV (X-55), Rebuild	Aug-26	3	Reliability	Planned	A in MTEP25	50225	\$ 23,900,000	No Update
Huiskamp – Ruskin 69 kV (6937), OPGW Addition	Dec-26	3	Communication	Planned	A in MTEP25	50255	\$ 2,400,000	No Update
J1706 North Monroe SS Network Upgrades and Interconnection Facilities	Jun-31	3	G-T Interconnection	Planned	A in MTEP25	50506	\$ 18,266,000	No Update
J1629 Welsh Prairie SS Network Upgrades and Interconnection Facilities	Jun-28	3	G-T Interconnection	Planned	A in MTEP25	50508	\$ 21,461,000	No Update
J1746 Columbia SS Network Upgrades and Interconnection Facilities	Aug-31	3	G-T Interconnection	Planned	A in MTEP25	50511	\$ 1,845,000	Updated ISD
J1779 Rockdale SS Interconnection Facilities	Oct-27	3	G-T Interconnection	Planned	A in MTEP25	50515	\$ 25,000	No Update
J1773 J1781 MPFCA Network Upgrades	Oct-27	3	G-T Interconnection	Planned	A in MTEP25	50518	\$ 7,623,089	No Update
Reactor Relocation from North Madison SS to J1502 POI SS	Jun-28	3	Reliability	Planned	A in MTEP25	50519	\$ 5,165,000	No Update
S1016 Lone Rock SS Network Upgrades	Jun-31	3	G-T Interconnection	Planned	A in MTEP25	50533	\$ 800,000	Updated ISD
J1824 Academy SS Network Upgrades and Interconnection Facilities	Dec-27	3	G-T Interconnection	Planned	A in MTEP25	50534	\$ 10,244,000	No Update
J1732 Wolfram Rd SS Network Upgrades and Interconnection Facilities	May-28	3	G-T Interconnection	Planned	A in MTEP25	50535	\$ 9,894,000	Updated ISD
Dam Heights – Sauk City Oak St 69 kV (Y-14), Partial Rebuild & OPGW	Jun-29	3	Condition and Performance	Provisional	B in MTEP25	50537	\$ 14,000,000	No Update
S1025 Sheepskin SS Network Upgrades	Jan-32	3	G-T Interconnection	Planned	A in MTEP25	50542	\$ 225,000	Updated ISD
MPFCA Rockdale SS Network Upgrade	Jan-32	3	G-T Interconnection	Planned	A in MTEP25	50544	\$ 1,120,000	Updated ISD
East Beloit SS, DIC, Sub Rebuild	May-29	3	T-D Interconnection	Planned	A in MTEP25	50547	\$ 7,200,000	Updated ISD
Juneau Industrial SS, DIC, Transformer Addition	Sep-28	3	T-D Interconnection	Planned	A in MTEP25	50548	\$ 4,800,000	Updated ISD

Project Name	2026 Est. ISD Month - Year	ZONE	Need Category	Planned / Proposed / Provisional	MISO MTEP Appendix (BOLD = Approved)	MTEP PRJID	Cost	Explanation
North Monroe Breaker and SCADA Asset Renewal	Jul-29	3	Condition and Performance	Planned	A in MTEP25	50550	\$ 3,105,000	No Update
Brodhead Muni 1 and Muni 2 SS, DIC, Retirement	May-26	3	Condition and Performance	Planned	A in MTEP25	25187	\$ 250,000	No Update
Blackhawk SS 69kV Pumping Plant Installation	May-28	3	Condition and Performance	Planned	A in MTEP25	50612	\$ 2,900,000	Updated name, ISD, and cost
Columbia - Portage 69 kV (Y-99), Partial Rebuild	Dec-29	3	Condition and Performance	Provisional	B in MTEP26	50627	\$ 15,500,000	No Update
Lone Rock SS Phase Shifter, Breaker, and Relay Asset Renewals	Dec-29	3	Condition and Performance	Provisional	B in MTEP26	50658	\$ 10,383,247	No Update
North Madison 69kV SS Power Transformer and Breaker Asset Renewal	Dec-29	3	Condition and Performance	Proposed	A in MTEP26	50659	\$ 30,700,000	Updated cost
Fitchburg SS Control Building, Relay, Breaker and Remote Ends Asset Renewal	Dec-29	3	Condition and Performance	Provisional	B in MTEP26	50661	\$ 12,753,050	No Update
Mayville SS Control Building, Relays and Breaker Asset Renewal	Dec-29	3	Condition and Performance	Proposed	A in MTEP26	50663	\$ 5,621,959	No Update
Rio Pumping Station SS Control Building, Relay and Breaker Asset Renewal	Dec-29	3	Condition and Performance	Proposed	A in MTEP26	50664	\$ 5,409,285	No Update
Huiskamp SS Control Building and Relay Asset Renewal	Dec-29	3	Condition and Performance	Proposed	A in MTEP26	50665	\$ 4,984,956	No Update
Concord SS Breaker and Relay Asset Renewal	Dec-29	3	Condition and Performance	Planned	A in MTEP25	50635	\$ 3,376,248	No Update
Sun Prairie - Highway 151, Fiber Installation	Dec-29	3	Communication	Planned	A in MTEP25	50639	\$ 4,000,000	No Update
East Campus - Blount 69 kV (6906), Replace Underground Cable	Dec-29	3	Condition and Performance	Provisional	B in MTEP26	50649	\$ 18,100,000	No Update
South Beaver Dam - Columbus (ALTE) 69 kV (Y-21), Partial Rebuild	Dec-29	3	Condition and Performance	Provisional	B in MTEP26	50651	\$ 21,000,000	No Update
Str 0707E1300 39/21, 4T - Timberlane Tap (6927) 69 kV (6927), Replace Underground Cable	Dec-30	3	Condition and Performance	Provisional	B in MTEP26	50688	\$ 24,000,000	No Update
Whitewater - University 138 kV (UNIG51), Rebuild -- Project Withdrawn	Dec-31	3	Condition and Performance	Provisional	B in MTEP26	50679	\$ 11,150,000	Project Withdrawn
Jefferson - Fort Atkinson 138 kV (6631), Rebuild	Dec-31	3	Condition and Performance	Provisional	B in MTEP26	50706	\$ 9,000,000	No Update
Portage - Columbia 138 kV (X-13/X-20), Reconductor	Dec-26	3	Reliability	Planned	A in MTEP25	50673	\$ 39,500,000	Updated cost
Crawfish River - Jefferson 138 kV (6654), Rebuild	Dec-38	3	Condition and Performance	Provisional	B in MTEP26	50705	\$ 4,300,000	No Update
Concord - Crawfish River 138 kV (9043), Rebuild	Dec-37	3	Condition and Performance	Provisional	B in MTEP26	50704	\$ 31,000,000	No Update
Hubbard - Spring Brook 69 kV (Y-168), Rebuild	Dec-31	3	Condition and Performance	Provisional	B in MTEP26	50703	\$ 7,100,000	No Update
Highland - Verona 69 kV (Y-138/Y-36/Y-209/Y-136), Partial Rebuild	Dec-31	3	Condition and Performance	Provisional	B in MTEP25	50694	\$ 78,400,000	No Update
Dane County, DIC, New Substations -- Project Withdrawn	Sep-29	3	T-D Interconnection	-	-	TBD	\$ 310,000,000	Project Withdrawn
Rock River - Colley Road, 138kV (X-23), Replace Select Structure	May-27	3	Condition and Performance	Planned	A in MTEP25	25185	\$ 2,357,875	No Update
Paddock - Shaw 69 kV (Y-54), Uprate	May-27	3	Reliability	Planned	A in MTEP25	25185	\$ 350,609	No Update
Sunrise SS, DIC, add 2nd transformer	Dec-28	3	T-D Interconnection	Planned	A in MTEP24	25187	\$ 750,000	No Update
Cottage Grove SS, DIC, Substation Rebuild, Y-81 Reconfiguration	Sep-26	3	T-D Interconnection	Planned	A in MTEP23	20204	\$ 1,073,804	No Update
Vienna SS, DIC, Additional Transformer and Salt Spray Fence	Dec-26	3	T-D Interconnection	Planned	A in MTEP22	16770	\$ 541,539	No Update
Nelson Dewey SS 161kV, 161/138kV Transformer Addition	Dec-30	3	Economic	Provisional	B in MTEP26	50739	\$ 18,400,000	No Update
Hillman - Falcon - Darlington 138 kV (X-14/X-101), Double Circuit Rebuild	Dec-31	3	Condition and Performance	Provisional	B in MTEP26	50778	\$ 61,950,000	No Update
North Mendota SS, DIC, New Substation	Jan-29	3	T-D Interconnection	Provisional	B in MTEP26	50756	\$ 72,000,000	No Update
Townline Rd - Rock River 138 kV, Construct New Line	Jun-28	3	Reliability	Proposed	A in MTEP26	51112	\$ 12,500,000	Updated cost
Innovation Park SS, DIC, New Substation	Mar-28	3	Load Interconnection	Provisional	B in MTEP26	51163	\$ 20,900,000	No Update
J1101 Kewaunee SS Network Upgrades and Interconnection Facilities -- Project Withdrawn	Jun-26	4	G-T Interconnection	Planned	A in MTEP22	22049	\$ 155,000	Project Withdrawn
Edgewater SS, Bus Reconfiguration	Dec-26	4	Condition and Performance	Planned	A in MTEP18	13756	\$ 16,000,000	No Update
Winnebago County, New DIC	Nov-28	4	T-D Interconnection	Planned	A in MTEP25	24474	\$ 2,900,000	No Update
Tower Dr - Pulliam (P-16/R-70), Partial Rebuild	Jan-29	4	Condition and Performance	Planned	A in MTEP22	21348	\$ 23,900,000	No Update
Hwy V - Structure 123 69 kV (Z-26), Rebuild	Aug-26	4	Condition and Performance	Planned	A in MTEP18	12137	\$ 18,200,000	No Update
Plymouth Reliability Project	May-26	4	T-D Interconnection	Planned	A in MTEP22	21925	\$ 33,529,000	Updated ISD and cost
Fitzgerald SS - Transformer and Breaker Asset Renewal	Nov-26	4	Condition and Performance	Planned	A in MTEP22	21915	\$ 3,200,000	Updated ISD
West Marinette SS - Transformer and Breaker Asset Renewal	Jan-26	4	Condition and Performance	Planned	A in MTEP22	21917	\$ 8,891,704	Project in-service
Shoto - Northeast 69kV (K-11), Rebuild	Oct-30	4	Condition and Performance	Planned	A in MTEP23	23911	\$ 12,800,000	Updated cost
Northeast - Revere Dr 69kV (C-103) Uprate or Rebuild	Jan-30	4	Condition and Performance	Planned	A in MTEP23	23837	\$ 8,600,000	No Update
Ohmstead SS Control House and Relay Asset Renewal	May-27	4	Condition and Performance	Planned	A in MTEP23	23897	\$ 5,500,000	Updated ISD and cost
Shoto SS Power Transformer Asset Renewal	Dec-26	4	Condition and Performance	Planned	A in MTEP23	23901	\$ 7,500,000	No Update
Waupun - Str 127484 69 kV (Y-25), Partial Rebuild & OPGW	Jan-27	4	Condition and Performance	Planned	A in MTEP23	23905	\$ 20,000,000	Updated ISD
South Fond du Lac SS, Power Transformer and Breaker Asset Renewal	Dec-28	4	Condition and Performance	Planned	A in MTEP23	23906	\$ 9,500,000	No Update
High Falls - Mountain 69kV (Y-77), Partial rebuild	Dec-29	4	Condition and Performance	Planned	A in MTEP23	23838	\$ 33,000,000	Updated ISD
Valders SS, New 138/69 kV Substation	Jul-28	4	Reliability	Planned	A in MTEP23	24296	\$ 26,300,000	No Update
Mullet River Area Reliability Project	May-31	4	Reliability (BRP)	Planned	A in MTEP24	21900	\$ 64,600,000	Updated ISD
East Krok Transformer Replacement	Dec-27	4	Reliability, Condition and Performance	Planned	A in MTEP23	23912	\$ 8,700,000	No Update
Edgewater SS, DIC, replace transformer and substation rebuild	Dec-30	4	T-D Interconnection	Planned	A in MTEP18	15126	\$ 5,100,000	No Update
Pioneer SS (WPS) Breaker Relay and Remote Ends Asset Renewal	Dec-27	4	Condition and Performance	Planned	A in MTEP24	24980	\$ 3,800,000	No Update
Forest Junction SS and Remote End Relay Asset Renewal	Dec-28	4	Condition and Performance	Planned	A in MTEP24	24922	\$ 6,480,000	Updated ISD
Lakefront SW YD - Revere Dr 69 kV (D-104), Partial Rebuild	Feb-31	4	Condition and Performance	Planned	A in MTEP24	25000	\$ 9,000,000	Updated ISD
Lost Dauphin - Oak St 69 kV (E-31), Partial Rebuild	Feb-29	4	Condition and Performance	Provisional	B in MTEP24	25020	\$ 11,400,000	No Update
Badger SS Control House, Breaker, and Relay Asset Renewal	Dec-26	4	Condition and Performance	Planned	A in MTEP24	25190	\$ 7,875,000	Updated ISD
Menominee - 30th Ave. 69 kV (Y-199), Rebuild	Feb-29	4	Condition and Performance	Planned	A in MTEP24	25164	\$ 8,400,000	Updated ISD
Glory Road - Oak St. 69 kV (GLNY41), Partial Rebuild	Sep-29	4	Condition and Performance	Planned	A in MTEP24	25165	\$ 6,000,000	Updated ISD
2nd St. Tap - 30th Ave. 69 kV (N-14), Partial Rebuild	Dec-28	4	Condition and Performance	Planned	A in MTEP24	25104	\$ 7,500,000	Updated ISD
Kaukauna Central Tap - Melissa 138 kV (971K11), Rerate	Apr-26	4	Line Clearance	Planned	A in MTEP24	50026	\$ 2,700,000	No Update
Northwest Ripon SS Capacitor Bank Retirement	Dec-27	4	Condition and Performance	Planned	A in MTEP24	22798	\$ 200,000	No Update
J1615 Morgan SS Network Upgrades and Interconnection Facilities	Jun-28	4	G-T Interconnection	Planned	A in MTEP24	50120	\$ 3,342,000	No Update
Highway V SS Power Transformers Asset Renewal	Dec-30	4	Condition and Performance	Provisional	B in MTEP25	50123	\$ 21,439,000	Updated ISD
Finger Road SS Relays and Remote Ends Asset Renewal	Dec-28	4	Condition and Performance	Planned	A in MTEP25	50127	\$ 5,801,000	No Update
Riverside (ALTE) - Erdman 69 kV (Y-82/X-64/X-37), Rebuild	Mar-28	4	Condition and Performance	Provisional	B in MTEP25	50132	\$ 29,000,000	No Update
Ellinwood SS Power Transformer Asset Renewal	Dec-26	4	Condition and Performance	Planned	A in MTEP25	50173	\$ 3,500,000	No Update
Huebner SS, DIC, Transformer Addition	Dec-27	4	T-D Interconnection	Provisional	B in MTEP25	50346	\$ 3,200,000	No Update
J1793 Holland SS Network Upgrades	Feb-32	4	G-T Interconnection	Planned	A in MTEP25	50505	\$ 142,000	Updated ISD
J1745 Fitzgerald SS Network Upgrades and Interconnection Facilities	Nov-31	4	G-T Interconnection	Planned	A in MTEP25	50495	\$ 2,021,000	Updated ISD
Appleton Area Reliability Project	Apr-31	4	Reliability (BRP)	Planned	A in MTEP25	50529	\$ 35,700,000	Updated ISD
Stiles - Sherwood 138 kV (L-142), Partial Rebuild	Jan-30	4	Condition and Performance	Planned	A in MTEP25	50532	\$ 7,000,000	Updated ISD

Project Name	2026 Est. ISD Month - Year	ZONE	Need Category	Planned / Proposed / Provisional	MISO MTEP Appendix (BOLD = Approved)	MTEP PRJID	Cost	Explanation
Waupun Business Park SS, DIC, Transformer Addition	Dec-28	4	T-D Interconnection	Planned	A in MTEP25	50549	\$ 3,800,000	No Update
Aviation - North Fond Du Lac 138 kV (G-111), Partial Rebuild	Dec-29	4	Condition and Performance	Provisional	B in MTEP26	50634	\$ 35,000,000	No Update
I-61/Q-43 69 kV Partial Rebuilds & OPGW	Dec-30	4	Communication	Planned	A in MTEP25	50638	\$ 17,000,000	No Update
Erdman - Edgewater 69 kV (Y-31), Partial Rebuild	Dec-29	4	Condition and Performance	Proposed	A in MTEP26	50645	\$ 6,500,000	No Update
Forest Junction - Branch River 345 kV (W-15), Line Upgrade	Jan-29	4	Reliability	Planned	A in MTEP25	50588	\$ 7,754,507	No Update
Progress SS, DIC, Substation Rebuild	Apr-28	4	Condition and Performance	Planned	A in MTEP25	50598	\$ 3,000,000	Updated ISD
Liberty St SS Relay and Remote End	Mar-31	4	Condition and Performance	Planned	A in MTEP24	25185	\$ 1,501,039	No Update
Glenview - Lost Dauphin 69 kV (F-6), Partial Rebuild	Sep-29	4	Condition and Performance	Provisional	B in MTEP26	50652	\$ 29,000,000	No Update
North Mullet River - Sheboygan Falls 69 kV (Y-50), Rebuild	Jun-29	4	Condition and Performance	Proposed	A in MTEP26	50653	\$ 27,100,000	Moved to Appendix A in MTEP26. Status to Proposed.
Maplewood - Badger 138 kV (W-75) Rebuild	Jun-29	4	Condition and Performance	Provisional	B in MTEP26	50654	\$ 55,000,000	No Update
Edgewater SS Breaker Asset Renewal	Nov-28	4	Condition and Performance	Planned	A in MTEP25	25185	\$ 1,875,000	No Update
R1049/R5061 Edgewater SS, Network Upgrades and Interconnection Facilities	Nov-26	4	G-T Interconnection	Planned	A in MTEP25	50655	\$ 260,000	No Update
Oak Street SS Control Building and Relay Asset Renewal - Project Withdrawn	Dec-29	4	Condition and Performance	Proposed	A in MTEP26	50667	\$ 3,674,462	Project Withdrawn
Manitowoc Area SS Relay Asset Renewal	Dec-29	4	Condition and Performance	Proposed	A in MTEP26	50669	\$ 6,376,769	No Update
Werner SS Relay and Remote Asset Renewal	Dec-27	4	Condition and Performance	Planned	A in MTEP25	50670	\$ 8,600,000	Updated ISD and cost
Kewaunee - East Krok 138kV (F-84), upgrade	Mar-28	4	BRP	Proposed	A in MTEP26	50179	\$ 2,000,000	No Update
Morris St SS, DIC, Substation Rebuild	Dec-28	4	Load Interconnection	Proposed	A in MTEP26	50714	\$ 9,900,000	No Update
Pulliam SW YD - Maplewood 138 kV (X-76), Rebuild	Jun-29	4	Condition and Performance	Provisional	B in MTEP26	50690	\$ 39,700,000	No Update
South Fond Du Lac - Str 127484 69 kV (Y-25), Partial Rebuild	Dec-30	4	Condition and Performance	Provisional	B in MTEP26	50709	\$ 11,500,000	No Update
South Fond du Lac - Forward Energy Center 138 kV (X-96) Rebuild	Dec-40	4	Condition and Performance	Provisional	B in MTEP26	50708	\$ 15,000,000	No Update
Forward Energy Center - Butternut 138 kV (33542), Partial Rebuild	Dec-40	4	Condition and Performance	Provisional	B in MTEP26	50707	\$ 8,000,000	No Update
North Appleton - Werner West (NAPL31) 345 kV, Rerate	Jun-30	4	Reliability	Planned	A in MTEP25	50724	\$ 5,300,000	Updated ISD
Lincoln - 43rd Street Terminal 138 kV (5053), Replace with double circuit duct bank and XLPE cable	Jul-27	5	Condition and Performance	Planned	A in MTEP21	18048	\$ 74,300,000	No Update
Pleasant Prairie 345 kV Capacitor Bank Addition	Feb-26	5	Reliability	Planned	A in MTEP23	24785	\$ 9,500,000	No Update
Racine 345 kV Capacitor Bank Addition	Jun-26	5	Reliability	Planned	A in MTEP23	24819	\$ 11,900,000	No Update
Granville SS, Control House and Relay Replacement and Asset Renewal	Jun-26	5	Condition and Performance / Reliability	Planned	A in MTEP21	16490	\$ 48,400,000	No Update
Everett GIS Asset Renewal	Apr-27	5	Condition and Performance	Planned	A in MTEP22	21923	\$ 22,645,727	No Update
WisDOT I-94 Stadium Group of Projects	Dec-28	5	Condition and Performance	Planned	A in MTEP22	23008	\$ 84,500,000	Updated cost
Harbor - Russel Terminal 138 kV (893K11), Rebuild	Nov-29	5	Condition and Performance	Planned	A in MTEP22	21926	\$ 61,200,000	No Update
Oak Creek, Racine SS and Remote Ends, Control Buildings and Relaying Asset Renewal	Jul-26	5	Condition and Performance	Planned	A in MTEP22	21629	\$ 31,352,034	Updated ISD
Mill Road - Granville Project	Oct-27	5	Reliability / Condition and Performance	Planned	A in MTEP25	24919	\$ 347,016,598	No Update
Range Line Dist (WE) - Range Line Switchyard 138 kV (61452), Replace Underground Cable	Jun-29	5	Condition and Performance	Planned	A in MTEP25	24925	\$ 6,000,000	Updated ISD
Range Line Dist (WE) - Range Line Switchyard 138 kV (61441), Replace Underground Cable	Jun-29	5	Condition and Performance	Planned	A in MTEP25	24982	\$ 4,000,000	Updated ISD
J1316 Paris SS Network Upgrades (North Appleton - Fox River (NAPL121) 345 kV, Reconnector)	Dec-28	5	G-T Interconnection	Planned	A in MTEP23	24838	\$ 22,432,466	No Update
Milwaukee Leased Dark Fiber Retirement Plan	Dec-27	5	Communication	Planned	A in MTEP24	25162	\$ 6,000,000	No Update
West Junction SS 138 kV Sectionalizing	Mar-28	5	Reliability	Planned	A in MTEP24	50041	\$ 8,700,000	Updated ISD
Milwaukee County, New DIC	Nov-26	5	T-D Interconnection	Planned	A in MTEP24	50091	\$ 3,900,000	Updated ISD
Racine County, DIC, Stratus Substation	Jun-27	5	T-D Interconnection	Planned	A in MTEP25	50165	\$ 68,500,000	Updated ISD
Racine County, DIC, Mount Pleasant Substation Expansion	Jul-30	5	T-D Interconnection	Planned	A in MTEP25	50166	\$ 114,000,000	Updated ISD
Racine County, DIC, Jupiter Substation	Jan-27	5	T-D Interconnection	Planned	A in MTEP25	50167	\$ 295,000,000	No Update
Racine County Western Feed Transmission Line Project	Jul-28	5	T-D Interconnection	Planned	A in MTEP25	50168	\$ 124,000,000	No Update
Oak Creek - Oakview 138 kV (836), Upgrade	Jun-27	5	Operational Flexibility	Planned	A in MTEP24	22798	\$ 1,215,000	No Update
Elm Road Generation POI Relocation Project	Aug-26	5	G-T Interconnection	Planned	A in MTEP24	50184	\$ 22,600,000	No Update
PLPLB1 and W-30 345 kV Line, Upgrade	Jan-27	5	Reliability	Planned	A in MTEP25	50200	\$ 9,500,000	No Update
Racine County, DIC, Cosmos Substation	Jul-28	5	T-D Interconnection	Planned	A in MTEP25	50543	\$ 195,000,000	No Update
Racine - St. Rita 138 kV (8531), Rebuild	Jun-30	5	Condition and Performance / Reliability	Proposed	A in MTEP26	50509	\$ 28,900,000	Moved to Appendix A in MTEP26. Status to Proposed.
J1778 Paris SS Network Upgrades	Nov-27	5	G-T Interconnection	Planned	A in MTEP25	50512	\$ 811,000	No Update
Granville SS Power Transformer Asset Renewal - Project Withdrawn	Dec-29	5	Condition and Performance	Provisional	B in MTEP26	50656	\$ 11,062,770	Project Withdrawn
Kansas - Moorland 138 kV (872K61), Rerate	Apr-26	5	Line Clearance	Planned	A in MTEP25	25240	\$ 328,000	No Update
St Martins - Oak Creek 138kV, reconfigure facilities to form new network line	Dec-28	5	Reliability	Proposed	A in MTEP26	50672	\$ 5,600,000	No Update
Elm Road HV/B Breaker and Relay Asset Renewal	Apr-30	5	Condition and Performance	Planned	A in MTEP25	50702	\$ 8,400,000	No Update
GoodHue SS, DIC, New Substation	Dec-28	5	Load Interconnection	Proposed	A in MTEP26	50717	\$ 8,100,000	No Update
Woodview Lane SS, DIC, New Substation	Mar-27	5	Load Interconnection	Proposed	A in MTEP26	50716	\$ 50,800,000	Updated cost
Mukwonago - University 138 kV (UNIG52), Rebuild	Jun-31	3, 5	Condition and Performance	Provisional	B in MTEP26	50682	\$ 87,000,000	No Update
Kansas (Norwich Term) - Harbor 138 kV (KANG41), Replace Underground Cable	Dec-31	5	Condition and Performance	Provisional	B in MTEP26	50681	\$ 66,000,000	Updated cost
Ozaukee County, DIC, New Substations	Dec-27	5	T-D Interconnection	Planned	A in MTEP26	51057	\$ 1,300,000,000	Project Approved in MTEP26
R1053 Oak Creek/Elm Road SS, Interconnection Facilities and Network Upgrades	Mar-27	5	G-T Interconnection	Proposed	A in MTEP26	50726	\$ 2,696,411	No Update
E0012 SS Network Upgrades and Interconnection Facilities	Dec-29	5	G-T Interconnection	Proposed	A in MTEP26	51144	\$ 70,452,000	No Update
Substation Technology Package #2 - 2026	Jun-27	Various	Communication	Planned	A in MTEP25	50162	\$ 10,500,000	Updated ISD
SPFs Update types 13c and 13d, Network Upgrade	Dec-26	Various	Condition and Performance	Planned	A in MTEP23	20201	\$ 805,704	No Update
Load Interconnection Program 2021	Apr-27	Various	T-D Interconnection	Planned	A in MTEP20	14907	\$ 20,124,594	Updated ISD
Small Capital Project and Asset Renewal Program 2022	Dec-27	Various	Condition and Performance	Planned	A in MTEP21	14964	\$ 52,320,773	No Update
Load Interconnection Program 2022	Feb-32	Various	T-D Interconnection	Planned	A in MTEP21	14968	\$ 27,586,994	Updated ISD
Small Capital Project and Asset Renewal Program 2023	Dec-27	Various	Condition and Performance	Planned	A in MTEP22	16766	\$ 34,925,540	No Update
Physical Security Program 2023	Aug-26	Various	Physical Security	Planned	A in MTEP22	16769	\$ 1,859,619	Updated ISD
Load Interconnection Program 2023	Dec-26	Various	T-D Interconnection	Planned	A in MTEP22	16770	\$ 18,045,914	No Update
Small Capital Project and Asset Renewal Program 2024	Dec-28	Various	Condition and Performance	Planned	A in MTEP23	20201	\$ 47,000,000	No Update
Load Interconnection Program 2024	Dec-27	Various	T-D Interconnection	Planned	A in MTEP23	20204	\$ 16,000,000	No Update
Small Capital Project and Asset Renewal Program 2025	Sep-31	Various	Condition and Performance	Planned	A in MTEP24	22798	\$ 45,000,000	Updated ISD
Load Interconnection Program 2025	Nov-30	Various	T-D Interconnection	Planned	A in MTEP24	22911	\$ 19,000,000	Updated ISD
Line Clearance Mitigation 2025	May-26	Various	Line Clearance	Planned	A in MTEP24	23951	\$ 5,400,000	No Update
Small Capital Project and Asset Renewal Program 2026	Mar-31	Various	Condition and Performance	Planned	A in MTEP25	25185	\$ 45,000,000	No Update

Project Name	2026 Est. ISD Month - Year	ZONE	Need Category	Planned / Proposed / Provisional	MISO MTEP Appendix (BOLD = Approved)	MTEP PRJID	Cost	Explanation
Communications Reliability Program 2026	Oct-27	Various	Communication	Planned	A in MTEP25	25186	\$ 2,100,000	Updated ISD
Load Interconnection Program 2026	Apr-31	Various	T-D Interconnection	Planned	A in MTEP25	25187	\$ 9,900,000	Updated ISD
Line Clearance Mitigation Program 2026	Jun-30	Various	Line Clearance	Planned	A in MTEP25	25240	\$ 14,400,000	Updated ISD
Small Capital Project and Asset Renewal Program 2027	Jun-29	Various	Condition and Performance	Proposed	A in MTEP26	50179	\$ 81,000,000	Moved to Appendix A in MTEP26. Status to Proposed. Updated ISD and cost.
Communications Reliability Program 2027	Jun-29	Various	Communication	Proposed	A in MTEP26	50180	\$ 1,000,000	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost.
Line Clearance Mitigation Program 2027	Jun-29	Various	T-D Interconnection	Proposed	A in MTEP26	50181	\$ 5,100,000	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost.
Load Interconnection Program 2027	Jun-29	Various	Line Clearance	Proposed	A in MTEP26	50182	\$ 13,900,000	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost.
L RTP Tranche 1 Project 04: Wilmarth – North Rochester – Tremval	Jun-28	Various	L RTP	n/a	A in MTEP21	23371	\$ 2,300,000	No Update
L RTP Tranche 1 Project 05: Tremval – Eau Claire – Jump River	Jun-29	Various	L RTP	Planned	A in MTEP21	23372	\$ 39,500,000	No Update
L RTP Tranche 1 Project 06: Tremval – Rocky Run – Columbia	Dec-30	Various	L RTP	Planned	A in MTEP21	23408	\$ 850,300,000	No Update
L RTP Tranche 2 Project 21: Iron Range – Arrowhead	Jun-32	Various	L RTP	Planned	A in MTEP24	50554	\$ 428,300,000	No Update
L RTP Tranche 2 Project 26: North Rochester - Columbia	Jun-34	Various	L RTP	Planned	A in MTEP24	50559	\$ 1,923,600,000	No Update
L RTP Tranche 2 Project 27: Rocky Run - Werner - North Appleton	Jun-32	Various	L RTP	Planned	A in MTEP24	50560	\$ 212,100,000	No Update
L RTP Tranche 2 Project 28: South Fond du Lac - Rockdale - Big Bend - Sugar Creek - Kitty Hawk	Jun-33	Various	L RTP	Planned	A in MTEP24	50561	\$ 1,101,800,000	No Update
L RTP Tranche 2 Project 29: Bluemound - Arcadian - Waukesha - Muskego - Elm Road - Racine	Jun-32	Various	L RTP	Planned	A in MTEP24	50562	\$ 730,500,000	No Update
L RTP Tranche 2 Project 30: Columbia - Sugar Creek	Jun-34	Various	L RTP	Planned	A in MTEP24	50563	\$ 742,700,000	No Update
L RTP Tranche 2 Project 31: Sugar Creek - Collins	Jun-34	Various	L RTP	Planned	A in MTEP24	50564	\$ 732,800,000	No Update
Substation High Voltage Protection (HVP) Equipment Removal	Nov-27	Various	Communication	Planned	A in MTEP25	50622	\$ 4,800,000	Updated cost
Substation Technology Package #3 - 2026	Dec-26	Various	Communication	Planned	A in MTEP25	50642	\$ 3,000,000	No Update
Physical Security Program 2026 Asset Renewal	Jan-27	Various	Physical Security	Proposed	A in MTEP26	50745	\$ 5,600,000	Updated ISD
Load Interconnection Program 2028	Jun-30	Various	T-D Interconnection	Provisional	B in MTEP27	50766	\$ -	Moved to Appendix B in MTEP27
Line Clearance Mitigation Program 2028	Jun-30	Various	Line Clearance	Provisional	B in MTEP27	50765	\$ -	Moved to Appendix B in MTEP27
Communications Reliability Program 2028	Jun-30	Various	Communication	Provisional	B in MTEP27	50764	\$ -	Moved to Appendix B in MTEP27
Small Capital Project and Asset Renewal Program 2028	Jun-30	Various	Condition and Performance	Provisional	B in MTEP27	50763	\$ -	Moved to Appendix B in MTEP27
TPL-001-5.1 SPFs Phase 2, Address Remaining 13c and 13d	Jul-29	Various	Reliability	Proposed	A in MTEP26	51115	\$ 10,500,000	Moved to Appendix A in MTEP26. Status to Proposed.
Physical Security Program 2028 ISD Asset Renewal	Dec-28	Various	Physical Security	Proposed	A in MTEP26	51100	\$ 4,618,000	No Update
Physical Security Program 2027 ISD Asset Renewal	Dec-27	Various	Physical Security	Proposed	A in MTEP26	51099	\$ 6,200,000	No Update
Mason St - Structure #20 138kV (MSGN41), OPGW Installation	Dec-32	4	Communication	Proposed	A in MTEP27	51227	\$ 8,000,000	Project Added
Aspen - Structure #127828 69kV (ASPYS1), OPGW Installation	Dec-30	2	Communication	Proposed	A in MTEP27	51226	\$ 8,000,000	Project Added
Cottage Grove Tap - Structure #53 69kV (Y-81), OPGW Installation	Dec-30	3	Communication	Proposed	A in MTEP27	51225	\$ 8,000,000	Project Added
Whitewater - Structure #3434 138kV (UNIG51), OPGW Installation	Dec-31	3	Communication	Proposed	A in MTEP27	51224	\$ 10,000,000	Project Added
West Shawano SS Relay Asset Renewal	Dec-29	4	Asset Renewal	Proposed	A in MTEP26	51218	\$ 4,100,000	Project Added
East Shawano SS Relay Asset Renewal	Dec-29	4	Asset Renewal	Proposed	A in MTEP26	51217	\$ 4,100,000	Project Added
Y-95 Sectionalizing Project	Jun-29	1	Network Reliability	Provisional	B in MTEP26	51206	\$ 20,000,000	Project Added
Arrester Asset Renewal Program 2029	Dec-29	Various	Asset Renewal	Proposed	A in MTEP26	51204	\$ 8,100,000	Project Added
American SS, DIC, Transformer Addition	Apr-28	3	T-D Interconnection	Proposed	A in MTEP26	51255	\$ 5,000,000	Project Added
Badger Pumping SS, DIC, Retire Substation	Oct-27	3	T-D Interconnection	Proposed	A in MTEP26	51252	\$ 5,900,000	Project Added
138 kV Mobile Capacitor Banks	Jun-27	Various	Reliability	Proposed	A in MTEP26	51251	\$ 9,000,000	Project Added
Bowen St SS DIC Mod Bus and Jumper	Jan-28	4	Line Clearance	Proposed	A in MTEP26	50182	\$ 92,523	Project Added
West Middleton - Pheasant Branch 69 kV (6963), Uprate	Jun-27	3	Condition and Performance	Proposed	A in MTEP26	50179	\$ 187,114	Project Added
18th Rd SS, New DIC	Oct-26	2	T-D Interconnection	Planned	A in MTEP24	22911	\$ 1,351,406	Project Added
S1096 North Arlington SS Network Upgrades	Dec-27	3	G-T Interconnection	Proposed	A in MTEP26	51305	\$ 250,000	Project Added

LEGEND

- No Shading = No change to project since previous Assessment
- Green Shading = Project In-Service
- Orange Shading = New project, was not in previous Assessment project list
- Gray Shading = Some Change has happened since the last posted list

COMMONLY USED DEFINITIONS

- DIC - Distribution Interconnection
- GIC - Generator Interconnection
- GIA - Generator Interconnection Agreement
- MPFGA - Multi-Party Facility Agreement

MISO MTEP Appendix - Indicates MTEP Cycle. Cycles MTEP25 and prior and Expedited Project Reviews are Approved in MISO's Regional Plan for A projects (BOLDED). MTEP26 and future cycles are not yet certified at the time of publication.