

Project Name	2022 Est. ISD Month - Year	2023 Est. ISD Month - Year	ZONE	Need Category	Planned / Proposed / Provisional	MISO MTEP Appendix (BOLD = Certified)	MTEP PRJID	Cost	Explanation
Waupaca Area Energy Storage Project	Mar-23	Mar-24	1	Operational Flexibility	Proposed	A in MTEP19	15947	\$ 13,900,000	No Update
J986 7 Mile Creek SS, Generator Interconnection Facilities and Network Upgrades	Dec-23	Sep-23	1	G-T Interconnection	Planned	A in MTEP21	20625	\$ 11,971,867	Project In-Service, Updated ISD
Hilltop SS, Instal 69kV Breakers	Dec-23	Nov-23	1	Condition and Performance	Planned	A in MTEP17	12031	\$ 1,200,000	No Update
J1002 Wautoma SS Network Upgrades and Interconnection Facilities	Jan-23	Nov-23	1	G-T Interconnection	Planned	A in MTEP22	21812	\$ 3,246,667	No Update
Port Edwards SS, DIC, Transformer Retirement	Dec-23	Dec-23	1	T-D Interconnection	Planned	A in MTEP21	14968	\$ 1,120,000	No Update
Chaffee Creek – Lincoln Pump Station 69kV (Y-18), Rebuild	Dec-23	Dec-23	1	Condition and Performance	Planned	A in MTEP18	10486	\$ 11,682,964	No Update
Wautoma – Chaffee Creek 69kV (Y-49), Rebuild	Dec-23	Jul-23	1	Condition and Performance	Planned	A in MTEP18	7764	\$ 14,919,618	Project In-Service, Updated Cost and ISD
Weston – Sherman Street, 115kV line (Z-52), uprate	Dec-23	Mar-24	1	Reliability	Planned	A in MTEP20	14909	\$ 1,300,000	No Update
Chaffee Creek SS Grounding Improvements	Dec-23	Oct-23	1	G-T Interconnection	Planned	A in MTEP22	21814	\$ 220,000	Updated ISD
Hancock SS Grounding Improvements	Dec-23	Oct-23	1	G-T Interconnection	Planned	A in MTEP22	21814	\$ 220,000	Updated ISD
Hollywood SS Grounding Improvements	Dec-23	Oct-23	1	G-T Interconnection	Planned	A in MTEP22	21814	\$ 696,730	Updated ISD
Sand Lake SS Grounding Improvements	Dec-23	Jul-23	1	G-T Interconnection	Planned	A in MTEP22	21814	\$ 220,000	Portion of Project In-Service, Updated ISD
Saratoga SS Grounding Improvements	Dec-23	Oct-23	1	G-T Interconnection	Planned	A in MTEP22	21814	\$ 672,154	Updated ISD
Wautoma SS – Port Edwards SS, 138kV (X-11), uprate [J986 J1002 MPFCA]	Dec-23	Feb-24	1	G-T Interconnection	Planned	A in MTEP22	21814	\$ 519,783	Updated ISD
Wautoma SS Grounding Improvements	Dec-23	Jul-23	1	G-T Interconnection	Planned	A in MTEP22	21814	\$ 220,000	Portion of Project In-Service, Updated ISD
Wautoma SS Transformer Replacement	Dec-23	Dec-23	1	G-T Interconnection	Planned	A in MTEP22	21814	\$ 4,738,573	No Update
Rocky Run Transformer Replacement	Dec-23	May-24	1	Reliability	Planned	A in MTEP22	21286	\$ 3,600,000	Updated Cost
Wittenberg SS, DIC Substation Retirement	Oct-23	Oct-24	1	T-D Interconnection	Planned	A in MTEP20	14907	\$ 105,000	No Update
Petenwell – Council Creek (X-40), OPGW Installation	Dec-24	Dec-25	1	Communication	Planned	A in MTEP21	19587	\$ 9,000,000	No Update
Lincoln Pump Station - McKenna 69kV (Y-145), Rebuild	Dec-24	Dec-24	1	Condition and Performance	Planned	A in MTEP18	7765	\$ 9,000,000	No Update
Kelly SS, Replace Transformer	Dec-24	Dec-24	1	T-D Interconnection	Planned	A in MTEP20	14907	\$ 92,560	Updated Cost
Hodag SS DIC, Add Additional Transformer	Dec-24	Dec-24	1	T-D Interconnection	Proposed	A in MTEP23	24783	\$ 2,700,000	Updated ISD
Northern Adams County Area Network Improvement Project		May-27	1	T-D Interconnection	Proposed	A in MTEP23	23913	\$ 39,900,000	Updated Project Name
Bimamwood SS, DIC, New Substation	Dec-25	Dec-25	1	T-D Interconnection	Planned	A in MTEP18	15128	\$ 4,500,000	No Update
McKenna – Castle Rock 69kV (Y-47), Rebuild	Dec-25	Dec-25	1	Condition and Performance	Planned	A in MTEP18	7763	\$ 13,000,000	Updated Cost
Saratoga SS – Control House and Breaker Asset Renewal	Dec-25	Dec-25	1	Condition and Performance	Planned	A in MTEP22	19525	\$ 8,200,000	No Update
Tommy's Tumpike, DIC, New Sub		Dec-25	1	T-D Interconnection	Proposed	A in MTEP23	24475	\$ 7,700,000	Updated Cost
Groenier – Rosholt (ALTE) Tap, 69 kV (Y-71), Partial Rebuild and Rerate	Dec-26	Dec-25	1	Condition and Performance	Planned	A in MTEP23	21921	\$ 16,500,000	No Update
Pittsville – Sigel 69 kV (Y-108), Rebuild	Dec-25	Dec-26	1	Condition and Performance	Provisional	B in MTEP22	21922	\$ 10,000,000	No Update
J732 Superior SS Generator Interconnection Facilities and Network Upgrades	Feb-26	Feb-26	1	G-T Interconnection	Proposed	A in MTEP21	19729	\$ 21,245,605	No Update
Rocky Run SS T2 and T4 Power Transformer Replacement	Jun-26	Jun-27	1	Reliability	Proposed	A in MTEP23	24093	\$ 17,600,000	Updated Cost, ISD
Harrison Tap – Iola 69kV (Y-70), Rebuild & OPGW		Dec-26	1	Condition and Performance	Planned	A in MTEP23	23874	\$ 16,000,000	No Update
North Central WI Reliability Project	Jun-27	Jun-28	1	Reliability	Proposed	A in MTEP23	22587	\$ 47,900,000	No Update
Rocky Run – Werner West 345 kV (WERW14), Rebuild	Dec-28	Dec-31	1	Condition and Performance	Provisional	B in MTEP23	23839	\$ 130,000,000	Updated ISD
Pine – Skanawan Tap Structure (I-9), OPGW Addition & Partial Rebuild	Dec-25	Jun-30	1	Communication	Provisional	B in MTEP23	23841	\$ 17,000,000	No Update
Hilltop – Council Creek 69 kV (Y-74), Rebuild & OPGW		Dec-27	1	Condition and Performance	Provisional	B in MTEP24	24983	\$ 56,000,000	Updated Project Name, and Cost
Diele SS, DIC, New Substation		Nov-25	1	T-D Interconnection	Planned	A in MTEP24	22911	\$ 561,327	No Update
Northern Castling Steel Tap, Retire GOAB		Feb-24	1	Condition and Performance	Planned	A in MTEP23	20204	\$ 101,433	No Update
Weston – Morrison Ave 115kV (Z-52), Reconnector		Jun-26	1	Reliability	Proposed	A in MTEP24	25160	\$ 3,800,000	Project Added
Pittsville Area, DIC, New Substation		Dec-28	1	T-D Interconnection	Provisional	B in MTEP24	25314	\$ 22,000,000	Project Added
Saratoga – 7 Mile Creek 138 kV, Construct New Line		Dec-25	1	Reliability	Provisional	B in MTEP24	25348	\$ 6,900,000	Project Added
Ontonagon – Victoria Hy 69kV (Ontonagon69) Reinsulate	Dec-24	Dec-23	2	Condition and Performance	Planned	A in MTEP22	21346	\$ 4,245,000	No Update
Tilden SS, Control House Replacement and Breaker & Relay Asset Renewal	Dec-23	Jun-24	2	Condition and Performance	Planned	A in MTEP20	16488	\$ 6,554,000	No Update
Western Marquette County DIC	Dec-24	Jun-24	2	T-D Interconnection	Planned	A in MTEP21	14968	\$ 3,200,000	No Update
Eastern UP, new DIC	Jun-24	Dec-25	2	T-D Interconnection	Planned	A in MTEP18	15130	\$ 10,000,000	No Update
Marquette County Reactive Power Project	Nov-24	Nov-24	2	Reliability	Planned	A in MTEP21	19965	\$ 37,200,000	No Update
Winona - Atlantic 69kV (Winona69), rebuild	Dec-24	Dec-24	2	Reliability	Planned	A in MTEP20	4727	\$ 35,500,000	No Update
Empire SS, Control House Replacement and Breaker & Relay Asset Renewal	Dec-24	Dec-24	2	Condition and Performance	Planned	A in MTEP21	16489	\$ 9,900,000	No Update
J1251 Summer Meadow Swt Station Network Upgrades and Interconnection Facilities		Jun-25	2	G-T Interconnection	Planned	A in MTEP23	24446	\$ 8,002,656	No Update
Ontonagon County SS, DIC, New Substation		Jun-25	2	T-D Interconnection	Provisional	B in MTEP23	24800	\$ 4,100,000	No Update
Delta County, DIC, Upgrades	Sep-25	Jan-27	2	T-D Interconnection	Planned	A in MTEP23	23915	\$ 21,000,000	No Update
Perch Lake – National 138kV (468) Partial Retirement Project	Nov-25	Nov-25	2	Reliability	Planned	A in MTEP23	23836	\$ 10,400,000	No Update
Munising Area Reactive Power Project	Dec-25	Dec-25	2	Reliability	Planned	A in MTEP22	19966	\$ 10,000,000	No Update
National – Presque Isle (446) Re-insulate & OPGW	Dec-25	Dec-25	2	Condition and Performance	Planned	A in MTEP22	21345	\$ 8,300,000	No Update
North Lake SS – Transformer Asset Renewal	Dec-25	Dec-25	2	Condition and Performance	Planned	A in MTEP22	21627	\$ 4,221,065	No Update
Portage St – 3 Mile 69 kV (6901/ESE_6902), Re-insulate & Underground Fiber	Dec-25	Dec-25	2	Condition and Performance	Planned	A in MTEP22	18049	\$ 5,400,000	No Update
Eastern U.P., DIC, Upgrades		Oct-27	2	T-D Interconnection	Provisional	B in MTEP23	24576	\$ 43,100,000	Updated Project Name, Cost, and ISD
Keel Ridge SS, new DIC	Jun-27	Dec-25	2	T-D Interconnection	Planned	A in MTEP18	13792	\$ 8,894,678	No Update
Chandler – Delta 69 kV (Delta1), Rebuild and OPGW	Dec-26	Jun-26	2	Condition and Performance	Planned	A in MTEP23	21985	\$ 11,600,000	No Update
9 Mile SW STA – Pine River 69kV (6921/23) Partial rebuild	Dec-26	Dec-26	2	Condition and Performance	Provisional	B in MTEP19	16496	\$ 40,000,000	No Update
Benson Lake SVC SCM Layer Asset Renewal	Dec-26	Dec-26	2	Condition and Performance	Planned	A in MTEP23	23856	\$ 4,500,000	No Update
Carnell Tap – Watson Tap 69kV (Chandler), Partial Rebuild	Dec-26	Dec-26	2	Condition and Performance	Proposed	A in MTEP23	23876	\$ 30,000,000	No Update
Pine River – Mich Limestone Loading Dock 69 kV (ESE_6906), Rebuild	Jun-27	Jun-27	2	Condition and Performance	Planned	A in MTEP22	21918	\$ 31,100,000	No Update
North Lake – Greenstone 69kV (NLKY11), Rebuild	Dec-27	Dec-27	2	Condition and Performance	Provisional	B in MTEP22	21920	\$ 14,200,000	No Update
Pine Hy Tap – Pine Hy 69kV (ASPY31-1), Rebuild & OPGW	Dec-27	Dec-27	2	Condition and Performance	Planned	A in MTEP23	23857	\$ 11,500,000	No Update
Conover – Mass 69kV (6530) Partial rebuild	Dec-28	Dec-28	2	Condition and Performance	Provisional	B in MTEP19	16495	\$ 8,600,000	No Update
Atlantic – Osceola 69kV (Laurium2), Re-insulate	Dec-25	Dec-25	2	Condition and Performance	Provisional	B in MTEP23	24842	\$ 6,200,000	No Update
Straits SS Power Transformer Asset Renewal	Dec-27	Dec-27	2	Condition and Performance	Provisional	B in MTEP24	24924	\$ 10,800,000	Updated Cost
Presque Isle SS Breaker and Relay Asset Renewal	Dec-27	Dec-27	2	Condition and Performance	Provisional	B in MTEP24	24981	\$ 10,500,000	No Update
Laurium2 South Riser - Laurium2 North Riser 69 kV (Laurium2), Replace Underground Cable	Dec-27	Dec-27	2	Condition and Performance	Provisional	B in MTEP24	25003	\$ 9,000,000	No Update
Presque Isle – Huron, 138 kV, (X-118), Rerate		Oct-24	2	Line Clearance	Planned	A in MTEP23	20203	\$ 1,702,530	No Update
Freeman – Presque Isle (X-118), OPGW Addition		Dec-26	2	Communication	Proposed	A in MTEP23	25163	\$ 5,600,000	Project Added
Delta County, DIC, Upgrades Phase II		Dec-27	2	T-D Interconnection	Provisional	B in MTEP24	25095	\$ 45,000,000	Project Added
Forsyth – Empire (Forsyth) 138 kV, Rerate		Oct-24	2	Reliability, Line Clearance	Proposed	A in MTEP23	25207	\$ 5,000,000	Project Added

Project Name	2022 Est. ISD Month - Year	2023 Est. ISD Month - Year	ZONE	Need Category	Planned / Proposed / Provisional	MISO MTEP Appendix (BOLD = Certified)	MTEP PRJID	Cost	Explanation
J1000 Comet SS Network Upgrades and Interconnection Facilities	Mar-23	Dec-23	3	G-T Interconnection	Planned	<b>A in MTEP22</b>	21648	\$ 6,693,598	No Update
Artesian SS, DIC – Terminal Connection		May-24	3	T-D Interconnection	Planned	A in MTEP23	20204	\$ 65,130	No Update
Tokay SS, DIC, Add Transformer	Jun-23	Dec-23	3	T-D Interconnection	Planned	<b>A in MTEP20</b>	14907	\$ 520,155	Updated Cost
J1003 North Beaver Dam SS Network Upgrades and Interconnection Facilities	Jun-23	Nov-23	3	G-T Interconnection	Planned	<b>A in MTEP22</b>	21813	\$ 1,031,386	No Update
J947 Tennyson SS Generator Interconnection Facilities and Network Upgrades	Jul-23	Nov-23	3	G-T Interconnection	Planned	<b>A in MTEP20</b>	19145	\$ 5,704,918	Updated ISD
Rock River SS Switch Replacement	Sep-23	Oct-23	3	G-T Interconnection	Planned	<b>A in MTEP20</b>	19145	\$ 95,737	Updated ISD
J1042 North Lake Geneva SS Network Upgrades and Interconnection Facilities	Sep-23	Nov-23	3	G-T Interconnection	Planned	<b>A in MTEP22</b>	22105	\$ 1,407,357	Updated ISD
Hillman SS, Upgrade Transformer	Nov-23	Nov-23	3	G-T Interconnection	Planned	<b>A in MTEP20</b>	19145	\$ 3,132,719	No Update
Burlington – Sugar Creek, (6541), 138kV, line uprate [J1042 J1188 MPFCA]	Nov-23	Nov-23	3	G-T Interconnection	Planned	<b>A in MTEP22</b>	22225	\$ 4,365,163	No Update
J1460 Sunrise SS Network Upgrades and Interconnection Facilities		Dec-25	3	G-T Interconnection	Planned	A in MTEP23	24802	\$ 4,465,266	No Update
Sharon SS, DIC, New Substation	Dec-23	Feb-24	3	T-D Interconnection	Planned	<b>A in MTEP21</b>	14968	\$ 865,000	Updated ISD
Gateway – Sycamore (6902), 69kV, rebuild	Dec-23	Dec-23	3	Reliability	Planned	<b>A in MTEP21</b>	14964	\$ 3,516,000	No Update
Cardinal – Hickory Creek 345kV, Line Construction	Dec-23	Dec-23	3	Reliability, Economic and Policy	Planned	<b>A in MTEP11</b>	3127	\$ 492,200,000	No Update
Barneveld SS, DIC, New Substation	Dec-23	Dec-23	3	T-D Interconnection	Planned	<b>A in MTEP20</b>	18052	\$ 13,134,000	No Update
North Beaver Dam Ground Grid Upgrades [J1002 J1003 MPFCA]	Dec-23	Dec-23	3	G-T Interconnection	Planned	<b>A in MTEP22</b>	22085	\$ 550,000	No Update
Colley Road SS, Transformer Replacement and Asset Renewal	Dec-23	Mar-24	3	Condition and Performance	Planned	<b>A in MTEP20</b>	17585	\$ 5,575,000	No Update
Sun Prairie Park, DIC, Substation Rebuild	Nov-23	May-24	3	T-D Interconnection	Planned	<b>A in MTEP20</b>	14907	\$ 1,500,000	No Update
Reedsburg DIC Substation and T-Line Retirements	Jun-24	Mar-25	3	T-D Interconnection	Planned	<b>A in MTEP20</b>	14907	\$ 3,500,000	Updated ISD
Spring Green – Wick Drive (Y-170), 69kV, uprate	Jun-24	May-24	3	Reliability	Planned	<b>A in MTEP21</b>	14964	\$ 2,483,646	Updated Cost, ISD
Rock River SS, DIC, Additional Transformer		Jul-24	3	T-D Interconnection	Proposed	A in MTEP23	24473	\$ 3,000,000	No Update
Johnstown SS, DIC, New Substation	May-24	Dec-25	3	T-D Interconnection	Planned	<b>A in MTEP22</b>	23520	\$ 6,063,398	Updated ISD
Bonnie Road, DIC, New Substation	Jun-23	Dec-24	3	T-D Interconnection	Planned	<b>A in MTEP21</b>	19806	\$ 3,504,413	No Update
Rock County Reliability Project	Dec-24	Dec-24	3	Reliability	Planned	<b>A in MTEP22</b>	20805	\$ 54,000,000	Updated Proposed to Planned, PSCW Approved
Lancaster Transformer Replacement & Substation Rebuild	Dec-24	Jun-25	3	T-D Interconnection	Planned	<b>A in MTEP21</b>	20925	\$ 3,700,000	Updated ISD
Gaston Road SS, DIC, Additional Transformer	Dec-24	Dec-24	3	T-D Interconnection	Planned	<b>A in MTEP22</b>	22988	\$ 3,600,000	Updated Cost
Duck Creek SS, DIC, New Substation	Dec-24	Dec-24	3	T-D Interconnection	Planned	<b>A in MTEP22</b>	23007	\$ 4,200,000	Updated Cost
Vinburn Substation 69 kV Capacitor Addition	Dec-24	Dec-24	3	Reliability, Condition and Performance	Planned	<b>A in MTEP22</b>	22986	\$ 3,620,000	No Update
J1374 Ebenezer SS Network Upgrades and Interconnection Facilities		Aug-24	3	G-T Interconnection	Planned	A in MTEP23	24445	\$ 1,577,013	No Update
DPC Clearfield Jct Tag, New T-T		Jun-26	3	T-D Interconnection	Proposed	A in MTEP23	24575	\$ 11,100,000	Updated Project Name
Columbus SS, DIC, Transformer Replacement	Jun-24	Jun-26	3	T-D Interconnection	Planned	<b>A in MTEP22</b>	22989	\$ 15,690,577	No Update
Huiskamp – Ruskin (6937), Partial Rebuild	Jun-25	Jun-25	3	Condition and Performance	Planned	<b>A in MTEP22</b>	21347	\$ 7,900,000	No Update
J1214 J1326 Rockdale SS Network Upgrades and Interconnection Facilities		Aug-25	3	G-T Interconnection	Planned	A in MTEP23	24613	\$ 4,069,937	No Update
Manogue Rd SS DIC, New Substation		Aug-25	3	T-D Interconnection	Planned	A in MTEP23	24373	\$ 7,100,000	No Update
Academy – Columbus 69kV (Y-21), Rebuild	Dec-24	Dec-26	3	Condition and Performance	Planned	<b>A in MTEP21</b>	10590	\$ 8,800,000	Updated ISD
Darlington – Rock Branch 69kV (Y-109), Rebuild	Jun-27	Jun-27	3	Condition and Performance	Planned	<b>A in MTEP22</b>	18046	\$ 16,700,000	Updated ISD
Nelson Dewey – Bloomington (Y-184), 69kV, rebuild & OPGW	Dec-25	Dec-25	3	Reliability, Condition and Performance	Planned	<b>A in MTEP22</b>	19962	\$ 16,300,000	No Update
Rockdale and Christiana SS - Control House and Relay Asset Renewal	Dec-25	Dec-25	3	Condition and Performance	Planned	<b>A in MTEP22</b>	21628	\$ 5,800,000	No Update
Rock Branch SS, Relay Replacement and Asset Renewal	Dec-25	Dec-25	3	Condition and Performance	Planned	<b>A in MTEP22</b>	16766	\$ 1,111,290	No Update
Wick Drive – Black Earth 69kV, (Y-62), OPGW Addition & Partial Rebuild	Dec-25	Dec-26	3	Communication	Proposed	A in MTEP23	23858	\$ 7,000,000	No Update
Stoughton SS, DIC, Substation Retirement	Dec-25	Dec-25	3	T-D Interconnection	Proposed	A in MTEP23	20204	\$ 50,000	No Update
Walworth – Brick Church (Y-159), OPGW Addition & Partial Rebuild		Jun-26	3	Communication	Proposed	A in MTEP23	24465	\$ 4,600,000	No Update
Belleville SS, DIC, Substation Rebuild		Dec-26	3	T-D Interconnection	Planned	A in MTEP23	20204	\$ 2,689,139	No Update
J1410 J1411 North Arlington Swt St MPFCA & Network Upgrades		Jun-26	3	G-T Interconnection	Proposed	A in MTEP23	24758	\$ 21,988,404	No Update
J1483 Hill Valley SS Network Upgrades and Interconnection Facilities		Sep-26	3	G-T Interconnection	Planned	A in MTEP23	24447	\$ 2,252,888	No Update
J1377 Blitz SS Network Upgrades and Interconnection Facilities		Nov-26	3	G-T Interconnection	Proposed	A in MTEP23	24799	\$ 14,574,360	No Update
Brodhead SS, Breakers, Switches and RTU Asset Renewal		Dec-26	3	Condition and Performance	Planned	A in MTEP23	20201	\$ 1,807,505	No Update
Grant County DIC, New Substation		Dec-26	3	T-D Interconnection	Provisional	B in MTEP23	24778	\$ 19,000,000	No Update
South Beaver Dam – Hubbard, (Y-134), 69kV Rebuild & OPGW	Dec-26	Dec-26	3	Condition and Performance	Planned	<b>A in MTEP22</b>	18047	\$ 20,100,000	No Update
South Monroe – Browntown (Y-155), Partial Rebuild	Dec-26	Dec-26	3	Condition and Performance	Planned	<b>A in MTEP22</b>	21916	\$ 10,900,000	No Update
Kirkwood SS, Power Transformer and Breaker Asset Renewal	Dec-26	Dec-26	3	Condition and Performance	Planned	A in MTEP23	19963	\$ 14,100,000	No Update
McCue SS Control House and Relay Asset Renewal	Dec-26	Dec-26	3	Condition and Performance	Planned	A in MTEP23	23895	\$ 9,500,000	No Update
North Beaver Dam SS Asset Renewal	Dec-26	Dec-26	3	Condition and Performance	Proposed	A in MTEP23	23903	\$ 16,100,000	No Update
Madison Area Relay Projects	Dec-26	Dec-26	3	Condition and Performance	Proposed	A in MTEP23	23875	\$ 21,900,000	No Update
Eden – Rock Branch 69kV (Y-106) Uprate	Jun-27	Jun-27	3	Condition and Performance	Provisional	B in MTEP23	23910	\$ 10,300,000	Updated MTEP Appendix
Renewable Reinforcement Project	Dec-27	Dec-27	3	Reliability	Provisional	B in MTEP22	21905	\$ 50,000,000	No Update
South Beaver Dam – North Beaver Dam, 69kV (Y-59) Line Rebuild & OPGW	Dec-27	Dec-26	3	Condition and Performance	Planned	A in MTEP23	23904	\$ 11,200,000	No Update
Hillman – Darlington 138kV (X-14X-101), Rebuild	Dec-28	Dec-28	3	Condition and Performance	Planned	<b>A in MTEP18</b>	4726	\$ 28,500,000	No Update
South Fond du Lac – Spring Brook 69kV (Y-133), Partial rebuild	Dec-30	Dec-32	3	Condition and Performance	Provisional	B in MTEP18	13739	\$ 17,000,000	Updated ISD
Walnut – Blount, new 69kV transmission line	Dec-31	Dec-31	3	Reliability	Provisional	B in MTEP21	1730	\$ 24,000,000	No Update
North Monroe – Verona 69 kV (Y-42), Partial Rebuild	Dec-27	Dec-27	3	Condition and Performance	Provisional	B in MTEP24	25001	\$ 43,200,000	No Update
North Lake Geneva – Walworth 69 kV (Y-41), Partial Rebuild & OPGW	Aug-28	Aug-28	3	Condition and Performance	Provisional	B in MTEP24	25002	\$ 14,000,000	Updated Project Name, Cost, and ISD
South Lake Geneva – North Lake Geneva 69 kV (Y-152), Rebuild & OPGW	Aug-27	Aug-27	3	Condition and Performance	Provisional	B in MTEP24	25004	\$ 11,000,000	Updated Project Name, Cost, and ISD
Gran Grae – Hillside 69 kV (Y-161), Rebuild	Dec-27	Dec-27	3	Condition and Performance	Provisional	B in MTEP24	25019	\$ 10,000,000	No Update
Rock River SS, Bus Rebuild	Jun-25	Jun-25	3	Condition and Performance	Planned	A in MTEP23	20201	\$ 847,000	Project Added
J1214 J1326 J1377 J1410 J1411 MPFCA Network Upgrades		May-25	3	G-T Interconnection	Planned	A in MTEP23	24841	\$ 1,279,961	No Update
J1304 J1305 J1460 MPFCA Network Upgrades		Dec-25	3	G-T Interconnection	Planned	A in MTEP23	24782	\$ 4,930,697	No Update
South Beaver Dam – North Beaver Dam (Y-59), 69kV, uprate		Mar-24	3	Reliability	Planned	<b>A in MTEP20</b>	14909	\$ 216,470	No Update
Sun Prairie Area Reliability Project		Dec-28	3	Reliability	Provisional	B in MTEP24	25161	\$ 30,200,000	Project Added
Highland – Hill Valley 138 kV, Construct New Line		May-28	3	Reliability	Provisional	B in MTEP24	25203	\$ 9,500,000	Project Added
Black Earth, DIC, Sub Expansion		Jun-26	3	T-D Interconnection	Provisional	B in MTEP24	25248	\$ 6,000,000	Project Added
Cuba City South, DIC, Sub Expansion		Dec-27	3	T-D Interconnection	Proposed	A in MTEP24	25220	\$ 10,700,000	Project Added
Union Townline, DIC, Sub Expansion		May-25	3	T-D Interconnection	Proposed	A in MTEP24	25226	\$ 7,000,000	Project Added
East Madison, DIC, New Substation		Dec-26	3	T-D Interconnection	Provisional	B in MTEP24	25087	\$ 14,000,000	Project Added
Madison Area Reactive Project		Dec-27	3	Reliability	Provisional	B in MTEP24	25103	\$ 6,500,000	Project Added
J1305 Norwegian Creek SS Network Upgrades and Interconnection Facilities		Nov-23	3	G-T Interconnection	Planned	A in MTEP23	25262	\$ 8,132,415	Project Added
Howards Grove – Erdman 138kV, New Line	Mar-23	Jul-23	4	Reliability	Planned	<b>A in MTEP20</b>	18568	\$ 25,700,000	Project In-Service, Updated Cost and ISD

Project Name	2022 Est. ISD Month - Year	2023 Est. ISD Month - Year	ZONE	Need Category	Planned / Proposed / Provisional	MISO MTEP Appendix (BOLD = Certified)	MTEP PRJID	Cost	Explanation
KC Paper SS DIC, Substation Rebuild	Nov-23	Apr-24	4	T-D Interconnection	Planned	<b>A in MTEP21</b>	14968	\$ 2,835,000	No Update
J1101 Kewaunee SS Network Upgrades and Interconnection Facilities	Aug-23	Nov-24	4	G-T Interconnection	Planned	<b>A in MTEP22</b>	22049	\$ 155,000	Updated ISD
Glenview SS, Transformer Retirement and Breaker & Relay Asset Renewal	Sep-23	Aug-23	4	Condition and Performance	Planned	<b>A in MTEP20</b>	18019	\$ 3,126,320	Project In-Service, Updated Cost and ISD
Sunset Point – Bowen Street (E-5), 69kV, uprate	Dec-23	Dec-23	4	Reliability	Planned	<b>A in MTEP21</b>	14964	\$ 1,171,000	No Update
East Krok – Beardsley, (EAKY11), 69kV, uprate	Dec-23	Dec-23	4	Reliability	Planned	<b>A in MTEP21</b>	14964	\$ 1,213,000	No Update
Lost Dauphin – Red Maple 138kV (Q-147), uprate	Dec-23	Dec-23	4	Reliability	Planned	<b>A in MTEP21</b>	14964	\$ 989,000	No Update
Anderson Creek SS, DIC New SS	Dec-23	Apr-24	4	T-D Interconnection	Planned	<b>A in MTEP21</b>	14968	\$ 3,227,000	No Update
Wells St. DIC – New West Marinette-Wells St. 69 kV line	Jan-24	May-24	4	T-D Interconnection	Planned	<b>A in MTEP21</b>	19961	\$ 23,960,000	Updated ISD
Edgewater – Lodestar 138kV (X-48/Y-31), Underground cable rebuild	Dec-23	Mar-24	4	Condition and Performance	Planned	<b>A in MTEP19</b>	15925	\$ 5,376,000	No Update
Wesmark SS, Relay and Breakers	Apr-24	Apr-24	4	Condition and Performance	Planned	<b>A in MTEP18</b>	13747	\$ 2,373,000	No Update
Woodenshoe SS, DIC, Transformer Replacement	Dec-23	May-24	4	T-D Interconnection	Planned	<b>A in MTEP22</b>	16770	\$ 1,500,000	No Update
Sheboygan County SS, DIC, substation rebuild	Jun-24	Jun-24	4	T-D Interconnection	Planned	<b>A in MTEP20</b>	18051	\$ 6,715,315	No Update
Butte Des Morts – Neevin 138kV (43021), Rebuild	Jun-24	Feb-25	4	Condition and Performance	Planned	<b>A in MTEP17</b>	12185	\$ 2,982,000	Updated ISD
Wesmark – Rapids 69kV (R-44), Rebuild	Oct-24	Jun-24	4	Condition and Performance	Planned	<b>A in MTEP18</b>	12135	\$ 33,700,000	No Update
Crivitz SS – Transformer Replacement and Asset Renewal	Jul-24	Jul-24	4	Condition and Performance	Planned	<b>A in MTEP21</b>	19705	\$ 4,599,154	No Update
Pioneer – Crivitz 138kV (E-83/B-2), retire 69kV and reconfigure load to 138kV	Dec-23	Aug-24	4	Condition and Performance	Planned	<b>A in MTEP18</b>	14926	\$ 11,700,000	No Update
Kewaunee SS, 345kV Wavetrapp Replacement	Jun-24	Jun-24	4	Reliability	Planned	<b>A in MTEP23</b>	20201	\$ 93,000	No Update
Highway V – Preble 138 kV (X-154), reconductor	Dec-24	Dec-25	4	Reliability	Planned	<b>A in MTEP21</b>	20785	\$ 1,777,603	Updated ISD
North Appleton SS – Transformer Replacement and Asset Renewal	Dec-24	Dec-24	4	Condition and Performance	Planned	<b>A in MTEP21</b>	19706	\$ 4,900,000	Updated Cost
Eaton SS, new T-D Interconnection	Dec-24	Jun-24	4	T-D Interconnection	Planned	<b>A in MTEP16</b>	10484	\$ 2,500,000	No Update
Danz Ave SW STA - University (WPS) 69kV (O-15), underground rebuild & OPGW	Dec-23	Feb-26	4	Condition and Performance	Planned	<b>A in MTEP19</b>	15924	\$ 35,000,000	No Update
Pulliam SS, Transformer Retirement and Bus Reconfiguration	May-24	Jul-24	4	Condition and Performance	Planned	<b>A in MTEP20</b>	15930	\$ 6,436,000	No Update
Edgewater SS, Bus Reconfiguration	Jun-24	Jun-25	4	Condition and Performance	Planned	<b>A in MTEP18</b>	13756	\$ 9,800,000	No Update
Ellisville SS, DIC, New Substation	Jun-25	Jun-25	4	T-D Interconnection	Planned	<b>A in MTEP23</b>	24784	\$ 10,200,000	No Update
Winnebago County, New DIC		Nov-25	4	T-D Interconnection	Proposed	<b>A in MTEP24</b>	24474	\$ 10,500,000	Updated MTEP Appendix, Status, Cost, and ISD
Tower Dr – Pulliam (P-16/R-70), Partial Rebuild	Apr-24	Oct-25	4	Condition and Performance	Planned	<b>A in MTEP22</b>	21348	\$ 4,100,000	No Update
Oak St – Hwy V 69kV (Z-26), Rebuild	Dec-25	Dec-26	4	Condition and Performance	Planned	<b>A in MTEP18</b>	12137	\$ 9,000,000	No Update
Plymouth #5 – New DIC	Dec-25	Dec-25	4	T-D Interconnection	Proposed	<b>A in MTEP22</b>	21925	\$ 41,100,000	No Update
Fitzgerald SS – Transformer and Breaker Asset Renewal	Dec-25	Dec-25	4	Condition and Performance	Planned	<b>A in MTEP22</b>	21915	\$ 9,488,415	No Update
West Marinette SS – Transformer and Breaker Asset Renewal	Dec-25	Dec-25	4	Condition and Performance	Planned	<b>A in MTEP22</b>	21917	\$ 8,562,353	Updated ISD
Shoto – Northeast 69kV (K-11), Rebuild	Dec-25	Oct-30	4	Condition and Performance	Proposed	<b>A in MTEP23</b>	23911	\$ 5,400,000	Updated ISD, Provisional to Proposed
Northeast – Revere Dr 69kV (C-103) Uprate or Rebuild	Dec-25	Jan-30	4	Condition and Performance	Proposed	<b>A in MTEP23</b>	23837	\$ 8,600,000	Updated ISD, Cost, and Provisional to Proposed
Ohmstead SS Control House and Relay Asset Renewal	Dec-26	Dec-26	4	Condition and Performance	Planned	<b>A in MTEP23</b>	23897	\$ 5,700,000	No Update
Shoto SS Power Transformer Asset Renewal	Dec-26	Dec-26	4	Condition and Performance	Planned	<b>A in MTEP23</b>	23901	\$ 6,200,000	No Update
Waupun – South Fond du Lac 69kV, (Y-25) Partial Rebuild	Dec-26	Dec-26	4	Condition and Performance	Proposed	<b>A in MTEP23</b>	23905	\$ 22,600,000	Provisional to Proposed
South Fond du Lac SS, Power Transformer and Breaker Asset Renewal	Dec-26	Dec-26	4	Condition and Performance	Planned	<b>A in MTEP23</b>	23906	\$ 9,500,000	No Update
High Falls – Mountain 69kV (Y-77), Partial rebuild	Dec-26	Dec-28	4	Condition and Performance	Planned	<b>A in MTEP23</b>	23838	\$ 33,000,000	No Update
J1253 El Dorado SS Network Upgrades and Interconnection Facilities		Nov-27	4	G-T Interconnection	Proposed	<b>A in MTEP23</b>	24801	\$ 50,461,169	No Update
Aviation – North Fond du Lac 138kV (G111), Line Rebuild		Nov-27	4	G-T Interconnection	Planned	<b>A in MTEP23</b>	24801	\$ 26,434,797	No Update
Ellinwood – Progress 138kV (X-50), Line Rebuild		Nov-27	4	G-T Interconnection	Planned	<b>A in MTEP23</b>	24801	\$ 3,207,076	No Update
Progress – Aviation 138kV (X-50), Line Rebuild		Nov-27	4	G-T Interconnection	Planned	<b>A in MTEP23</b>	24801	\$ 3,878,149	No Update
Valders SS, New 138/69 kV Substation		Jul-28	4	Reliability	Proposed	<b>A in MTEP23</b>	24296	\$ 26,300,000	Updated Cost
Mullet River Area Reliability Project	Dec-26	Dec-27	4	Reliability	Proposed	<b>A in MTEP24</b>	21900	\$ 35,000,000	Updated from Provisional to Proposed
East Krok Transformer Replacement	Dec-26	Dec-27	4	Reliability, Condition and Performance	Proposed	<b>A in MTEP23</b>	23912	\$ 8,700,000	Updated Cost, and Provisional to Proposed
Edgewater SS, DIC, replace transformer and substation rebuild	Dec-30	Dec-30	4	T-D Interconnection	Planned	<b>A in MTEP18</b>	15126	\$ 5,100,000	No Update
Werner West – North Appleton 345 kV (NAPL31), Rebuild	Dec-30	Dec-32	4	Condition and Performance	Provisional	<b>B in MTEP23</b>	23840	\$ 55,000,000	Updated ISD
Pioneer SS (WPS) Breaker Relay and Remote Ends Asset Renewal	Dec-27	Dec-27	4	Condition and Performance	Proposed	<b>A in MTEP24</b>	24980	\$ 3,800,000	Updated MTEP Appendix from B to A
Forest Junction SS and Remote End Relay Asset Renewal	Dec-27	Dec-27	4	Condition and Performance	Provisional	<b>B in MTEP24</b>	24922	\$ 5,600,000	No Update
Lakefront SW YD - Revere Dr 69 kV (D-104), Rebuild	Dec-27	Dec-27	4	Condition and Performance	Provisional	<b>B in MTEP24</b>	25000	\$ 7,500,000	Updated Cost
Lost Dauphin – Oak St 69 kV (E-31), Partial Rebuild	Dec-27	Dec-27	4	Condition and Performance	Provisional	<b>B in MTEP24</b>	25020	\$ 7,000,000	No Update
J1253 J1410 J1411 MPFCA Network Upgrades	Dec-25	Dec-25	4	G-T Interconnection	Planned	<b>A in MTEP23</b>	24858	\$ 55,520	No Update
Badger SS Control House, Breaker, and Relay Asset Renewal	Jun-26	Jun-26	4	Condition and Performance	Proposed	<b>A in MTEP24</b>	25190	\$ 6,000,000	Project Added
Menominee – 30th Ave, 69 kV (Y-199), Partial Rebuild	Dec-27	Dec-27	4	Condition and Performance	Provisional	<b>B in MTEP24</b>	25164	\$ 3,100,000	Project Added
Glory Road – Oak St. 69 kV (GLNY41), Partial Rebuild	Dec-27	Dec-27	4	Condition and Performance	Provisional	<b>B in MTEP24</b>	25165	\$ 3,100,000	Project Added
Y-60/Y-114 Network Reinforcement Project	Jun-27	Jun-27	4	T-D Interconnection	Provisional	<b>B in MTEP24</b>	25254	\$ 6,500,000	Project Added
2nd St. Tap (N-14) – 30th Ave, 69 kV (N-14), Partial Rebuild	Dec-27	Dec-27	4	Condition and Performance	Provisional	<b>B in MTEP24</b>	25104	\$ 3,100,000	Project Added
Sussex to Bark River (46143/2661), 138kV, OPGW Installation	Nov-23	Mar-24	5	Communication	Planned	<b>A in MTEP21</b>	19959	\$ 3,051,000	Updated ISD
Kenosha SS, Breaker, Relay, RTU and Disconnect Asset Renewal	Nov-23	Dec-23	5	Condition and Performance	Planned	<b>A in MTEP20</b>	14909	\$ 3,210,705	Updated Cost
Lincoln – 43rd Street Terminal 138 kV (5053), Replace with double circuit duct bank and XLPE cable	Dec-24	Jul-27	5	Condition and Performance	Planned	<b>A in MTEP21</b>	18048	\$ 35,800,000	Updated ISD
Cottonwood – Summit Underground Fiber	Dec-24	Oct-24	5	Communication	Planned	<b>A in MTEP22</b>	23531	\$ 3,156,228	No Update
Port Washington – Saukville 138 kV (X-132/X-133) partial rebuild	Jun-25	May-23	5	Condition and Performance / Reliability	Planned	<b>A in MTEP22</b>	21899	\$ 9,194,000	Updated ISD
Arcadian SS, Power Transformer and Control House Replacement and Asset Renewal	Jun-24	Jun-25	5	Condition and Performance / Reliability	Planned	<b>A in MTEP20</b>	16486	\$ 51,600,000	No Update
Pleasant Prairie 345 kV Capacitor Bank Addition	Jun-25	Jun-25	5	Reliability	Planned	<b>A in MTEP23</b>	24785	\$ 7,600,000	No Update
Racine 345 kV Capacitor Bank Addition	Jun-25	Jun-25	5	Reliability	Planned	<b>A in MTEP23</b>	24819	\$ 8,400,000	No Update
Granville SS, Control House and Relay Replacement and Asset Renewal	Nov-25	Jun-26	5	Condition and Performance / Reliability	Planned	<b>A in MTEP21</b>	16490	\$ 40,577,000	No Update
St Martins – Bluemound (5066), OPGW Addition	Dec-25	Jun-29	5	Communication	Provisional	<b>B in MTEP23</b>	23843	\$ 6,100,000	Updated Cost, ISD
Everett GIS Asset Renewal	Dec-25	Dec-25	5	Condition and Performance	Planned	<b>A in MTEP22</b>	21923	\$ 16,776,970	No Update
WisDOT I-94 Stadium Group of Projects	Dec-26	Dec-26	5	Condition and Performance	Planned	<b>A in MTEP22</b>	23008	\$ 63,700,000	No Update
Milwaukee Area Reactive Power Project	Dec-26	Dec-26	5	Reliability	Provisional	<b>B in MTEP23</b>	23873	\$ 30,000,000	No Update
Harbor – Russel Terminal 138 kV (893K11), Rebuild	Dec-26	Apr-28	5	Condition and Performance	Planned	<b>A in MTEP22</b>	21926	\$ 61,200,000	No Update
Oak Creek, Racine SS and Remote Ends, Control Buildings and Relaying Asset Renewal	Dec-25	May-26	5	Condition and Performance	Proposed	<b>A in MTEP22</b>	21629	\$ 31,352,034	No Update
Granville – Bluemound Corridor Rebuild		Jun-28	5	Reliability	Provisional	<b>B in MTEP24</b>	24919	\$ 120,000,000	No Update
Range Line Dist (WE) – Range Line Switchyard 138 kV (61452), Replace Underground Cable		Dec-28	5	Condition and Performance	Provisional	<b>B in MTEP24</b>	24925	\$ 3,000,000	Updated ISD
Range Line Dist (WE) – Range Line Switchyard 138 kV (61441), Replace Underground Cable		Dec-28	5	Condition and Performance	Provisional	<b>B in MTEP24</b>	24982	\$ 3,000,000	Updated ISD
J1316 Paris SS Network Upgrades		Dec-28	5	G-T Interconnection	Proposed	<b>A in MTEP23</b>	24838	\$ 22,432,466	No Update
Lakeview SS, Replace Breakers and Relays		Dec-23	5	Condition and Performance	Planned	<b>A in MTEP20</b>	14909	\$ 1,607,356	Updated Cost

Project Name	2022 Est. ISD Month - Year	2023 Est. ISD Month - Year	ZONE	Need Category	Planned / Proposed / Provisional	MISO MTEP Appendix (BOLD = Certified)	MTEP PRJID	Cost	Explanation
Dewey SS, Breaker and Switches Asset Renewal		Jan-24	5	Condition and Performance	Planned	<b>A in MTEP22</b>	16766	\$ 1,055,893	Updated ISD
Cornell SS 61443/61451 Reconfiguration		Dec-25	5	Condition and Performance	Planned	A in MTEP23	20201	\$ 720,000	Project Added
Milwaukee Leased Dark Fiber Retirement Plan		Dec-26	5	Communication	Proposed	A in MTEP24	25162	\$ 6,100,000	Project Added
Milwaukee Area 230 kV Conversion To 345 kV Project		Dec-28	5	Reliability	Provisional	B in MTEP24	25155	\$ 432,000,000	Project Added
Racine County, DIC, New Substation		Apr-25	5	T-D Interconnection	Proposed	A in MTEP24	25299	\$ 320,000,000	Project Added
Arcadian – Cypress 345 kV (LCYP31), Uprate		Dec-28	5	Economic	Provisional	B in MTEP24	25392	\$ 4,200,000	Project Added
Cornell SS, 138kV FACTS Device Installation		Jul-25	5	Reliability	Provisional	B in MTEP24	25310	\$ 7,200,000	Project Added
SS Physical Security Switch and SS Asset Renewal Enhancement	Dec-24	Dec-25	Various	Condition and Performance	Planned	A in MTEP23	23902	\$ 10,000,000	Updated Project Name, ISD, Cost
CRP Substation Ethernet Migration (Phase 2)		Jun-24	Various	Communication	Proposed	A in MTEP23	25154	\$ 5,500,000	Project Added
Substation Technology Package #2		Dec-26	Various	Communication	Provisional	B in MTEP24	25309	\$ 21,000,000	Project Added
Small Capital Project and Asset Renewal 2020	Dec-25	Dec-26	Various	Condition and Performance	Planned	<b>A in MTEP19</b>	14908	\$ 35,906,079	No Update
Physical Security 2020	Jun-24	Dec-24	Various	Physical Security	Planned	<b>A in MTEP19</b>	14914	\$ 21,603,965	No Update
Physical Security Current Cycle	Dec-24	Dec-25	Various	Physical Security	Planned	<b>A in MTEP18</b>	13826	\$ 67,198,396	No Update
Communication Reliability Program 2021	Jun-24	Dec-24	Various	Communication	Planned	<b>A in MTEP20</b>	14911	\$ 10,927,208	No Update
Small Capital Project and Asset Renewal Program 2021	Jun-24	Dec-25	Various	Condition and Performance	Planned	<b>A in MTEP20</b>	14909	\$ 38,913,412	No Update
Physical Security Program 2021	Jun-24	Dec-24	Various	Physical Security	Planned	<b>A in MTEP20</b>	14915	\$ 17,908,909	No Update
Load Interconnection Program 2021	Jun-24	Feb-25	Various	T-D Interconnection	Planned	<b>A in MTEP20</b>	14907	\$ 20,124,594	No Update
Communication Reliability Program 2022	Jun-25	Dec-25	Various	Communication	Planned	<b>A in MTEP21</b>	14965	\$ 19,252,066	No Update
Small Capital Project and Asset Renewal Program 2022	Jun-25	Dec-26	Various	Condition and Performance	Planned	<b>A in MTEP21</b>	14964	\$ 52,320,773	No Update
Line Clearance Mitigation Program 2022	Jun-25	Aug-23	Various	Line Clearance	Planned	<b>A in MTEP21</b>	14966	\$ 2,832,841	Program In-Service, Updated ISD
Physical Security Program 2022	Jun-25	Dec-24	Various	Physical Security	Planned	<b>A in MTEP21</b>	14967	\$ 11,797,871	No Update
Load Interconnection Program 2022	Jun-25	Jun-25	Various	T-D Interconnection	Planned	<b>A in MTEP21</b>	14968	\$ 27,586,994	No Update
Communication Reliability Program 2023	Jun-26	Dec-25	Various	Communication	Planned	<b>A in MTEP22</b>	16767	\$ 19,593,713	No Update
Small Capital Project and Asset Renewal Program 2023	Jun-26	Dec-25	Various	Condition and Performance	Planned	<b>A in MTEP22</b>	16766	\$ 34,925,540	No Update
Line Clearance Mitigation Program 2023	Jun-26	Dec-26	Various	Line Clearance	Planned	<b>A in MTEP22</b>	16768	\$ 3,935,020	No Update
Physical Security Program 2023	Jan-25	Dec-28	Various	Physical Security	Planned	<b>A in MTEP22</b>	16769	\$ 1,859,619	No Update
Load Interconnection Program 2023	Jun-26	Jun-25	Various	T-D Interconnection	Planned	<b>A in MTEP22</b>	16770	\$ 18,045,914	Updated ISD
Small Capital Project and Asset Renewal Program 2024	Jun-26	Jun-26	Various	Condition and Performance	Proposed	A in MTEP23	20201	\$ 47,000,000	Updated Cost, Provisional to Proposed
Communication Reliability Program 2024	Jun-26	Jun-26	Various	Communication	Proposed	A in MTEP23	20202	\$ 11,000,000	Updated Cost, Provisional to Proposed
Load Interconnection 2024	Jun-25	Jun-25	Various	T-D Interconnection	Proposed	A in MTEP23	20204	\$ 16,000,000	Updated Cost, Provisional to Proposed
Line Clearance Mitigation Program 2024	Jun-26	Jun-26	Various	Line Clearance	Proposed	A in MTEP23	20203	\$ 10,000,000	Updated Provisional to Proposed
Small Capital Project and Asset Renewal Program 2025	Jun-28	Jun-28	Various	Condition and Performance	Provisional	A in MTEP24	22798	\$ 52,900,000	Updated Cost, MTEP Appendix
Communication Reliability Program 2025	Jun-28	Jun-28	Various	Communication	Provisional	A in MTEP24	22799	\$ -	Updated Cost, MTEP Appendix
Load Interconnection 2025	Jun-28	Jun-28	Various	T-D Interconnection	Provisional	A in MTEP24	22911	\$ 5,000,000	Updated Cost, MTEP Appendix
Line Clearance Mitigation 2025	Jun-27	Jun-27	Various	Line Clearance	Provisional	A in MTEP24	23951	\$ 5,000,000	Updated Cost, MTEP Appendix
Small Capital Project and Asset Renewal Program 2026		Jun-29	Various	Condition and Performance	Provisional	B in MTEP24	25185	\$ 45,000,000	Program Added
Communications Reliability Program 2026		Jun-29	Various	Communication	Provisional	B in MTEP24	25186	\$ -	Program Added
Load Interconnection Program 2026		Jun-29	Various	T-D Interconnection	Provisional	B in MTEP24	25187	\$ 5,000,000	Program Added
Line Clearance Mitigation Program 2026		Jun-28	Various	Line Clearance	Provisional	B in MTEP24	25240	\$ 1,000,000	Program Added
LRTP-04: Wilmarth – North Rochester – Tremval	Jun-28	Jun-28	Various	LRTP	Planned	<b>A in MTEP21</b>	23371	\$ 2,300,000	Corrected Project Name
LRTP-05: Tremval – Eau Claire – Jump River	Jun-28	Jun-28	Various	LRTP	Planned	<b>A in MTEP21</b>	23372	\$ 39,500,000	No Update
LRTP-06: Tremval – Rocky Run – Columbia	Jun-29	Jun-29	Various	LRTP	Planned	<b>A in MTEP21</b>	23408	\$ 850,300,000	No Update
<b>LEGEND</b>									
No Shading = No change to project since previous Assessment									
Green Shading = Project In-Service									
Orange Shading = New project, was not in previous Assessment project list									
Gray Shading = Some Change has happened since the last posted list									
<b>COMMONLY USED DEFINITIONS</b>									
DIC - Distribution Interconnection      GIC - Generator Interconnection									
GIA - Generator Interconnection Agreement      MPFCA - Multi-Party Facility Agreement									
MISO MTEP Appendix - Indicates MTEP Cycle. Cycles MTEP22 and prior are Certified in MISOs' Regional Plan for A projects ( <b>BOLDED</b> ), MTEP23 and future cycles are not yet certified at the time of publication.									