Table PR-23
Summary of Cancellations, Deferrals, Changes and New Projects for the 2026 10-Year Assessment
As of October 15, 2026

Projects Canceled, Withdrawn	In-Service Year	Planning Zone	Reason
Pine Hy Tap – Pine Hy 69kV (ASPY31-1), Rebuild & OPGW	2027	2	Needs reevaluated
Renewable Reinforcement Project	2034	3	Need did not materialize
East Madison Area Reliability Project	2030	3	Load did not materialize
BOC Gasses Tap – Town Line Rd 138 kV (X-111), Rebuild	2027	3	Scope completed under 50145
Whitewater - University 138 kV (UNIG51), Rebuild	2031	3	Scope completed under 51224
Dane County, DIC, New Substations	2029	3	Withdrawn by LDC
Greenleaf SS, DIC, Transformer Addition	2025	4	Withdrawn by LDC
J1101 Kewaunee SS Network Upgrades and Interconnection Facilities	2026	4	Withdrawn by generator
Oak Street SS Control Building and Relay Asset Renewal	2029	4	Scope completed under Program 50179
North Appleton - Werner West (NAPL31) 345 kV, Rerate	2032	4	Scope completed under LRTP-27
Huebner SS, DIC, Transformer Addition	2027	4	Withdrawn by LDC
Milwaukee Area Reactive Power Project	2030	5	Load addition withdrew local needs
Forest Junction – Cypress – Arcadian 345kV (971L51 and LCYP31), Uprate	2030	5	Scope completed under 51057
Granville SS Power Transformer Asset Renewal	2029	5	Scope completed under Program 50179
J878 J1316 Paris SS Network Upgrades and Interconnection Facilities	2028	5	Scope completed under 24838
New Projects	**In-Service Year**	**Planning Zone**	**Project Type**
Council Creek SS Relay Asset Renewal	2029	1	Condition and Performance
Y-95 Sectionalizing Project	2030	1	Network Reliability
J2099 J2107 J2185 MPFCA Network Upgrades	2028	1	G-T Interconnection
Auburndale - Str 121128 69 kV (Y-107), Partial Rebuild	2031	1	Condition and Performance
S1024 Wautoma SS Interconnection Facilities	2028	1	G-T Interconnection
Whiting Ave SS Cap Banks, Circuit Switcher and Relay Asset Renewal	2031	1	Condition and Performance
Sand Lake SS Control House Asset Renewal	2031	1	Condition and Performance
Rocky Run SS Control House and Breaker Asset Renewal	2031	1	Condition and Performance
Port Edwards SS Control Building and Cap Bank Asset Renewal	2030	1	Condition and Performance
Wautoma SS Relay and Circuit Switcher Asset Renewal	2034	1	Condition and Performance
Coyne St - Plover 115 kV (J-114), Replace Select Poles	2031	1	Condition and Performance
J2193 Sand Lake SS Interconnection Facilities	2030	1	G-T Interconnection
County Rd 480, New DIC	2027	2	Load Interconnection
Munising SS AR Asset Renewal	2029	2	Condition and Performance
18th Rd SS, New DIC	2026	2	T-D Interconnection
Aspen - Structure #127828 69kV (ASPY51), OPGW Installation	2030	2	Communication
J2029 Perch Lake SS Interconnection Facilities	2030	2	G-T Interconnection
St. Ignace - Straits Tap 69 kV (ESE_6907), Replace Select Poles	2031	2	Condition and Performance
Arnold - Plains 138 kV (78652), Partial Rebuild	2032	2	Condition and Performance
Silver Cliff - Tap off J-88 69 kV (J-88), Rebuild	2032	2	Condition and Performance
Straits SS Breakers, Relays, and SCADA Asset Renewal	2031	2	Condition and Performance
Dead River SS Breaker and Instrument Transformer Asset Renewal	2031	2	Condition and Performance
Atlantic SS Cap Bank and Relay Asset Renewal	2031	2	Condition and Performance
S1015 Garden Corners SS Interconnection Facilities	2028	2	G-T Interconnection
Gladstone-Masonville, 69kV, (Gladstone), Rerate	2026	2	Condition and Performance
Townline Rd - Rock River 138 kV, Construct New Line	2028	3	Reliability
Innovation Park SS, DIC, New Substation	2028	3	Load Interconnection
American SS, DIC, Transformer Addition	2029	3	T-D Interconnection
Badger Pumping SS, DIC, Retire Substation	2027	3	T-D Interconnection
Cottage Grove Tap - Structure #53 69kV (Y-81), OPGW Installation	2030	3	Communication
Whitewater - Structure #3434 138kV (UNIG51), OPGW Installation	2031	3	Communication
S1096 North Arlington SS Network Upgrades	2027	3	G-T Interconnection
West Middleton - Pheasant Branch 69 kV (6963), Uprate	2030	3	Condition and Performance
Sharon Tap - Sharon 69 kV (Y-183), Rebuild	2031	3	Condition and Performance
Hampden - Vinburn 69 kV (Y-173), Rebuild	2031	3	Condition and Performance
Mazomanie Industrial - Arena 69 kV (Y-170), Partial Rebuild	2031	3	Condition and Performance
Loganville - Artesian 69 kV (Y-53), Partial Rebuild	2032	3	Condition and Performance
Sun Prairie - Bird St 69 kV (Y-137), Replace Select Poles	2031	3	Condition and Performance
J1931 Hill Valley SS Interconnection Facilities	2027	3	G-T Interconnection
Sun Prairie South - Vinburn 69 kV (Y-104), Partial Rebuild	2031	3	Condition and Performance
Lodi - Okee 69 kV (Y-8), Partial Rebuild	2032	3	Condition and Performance
Kirkwood - Spring Green 138 kV (X-18), Rebuild	2031	3	Condition and Performance
Cottage Grove Tap - Gaston Road 69 kV (Y-81/Y-300) Partial Rebuild	2030	3	Condition and Performance
Brick Church - Zenda Tap 69 kV (Y-51 ALE), Partial Rebuild	2030	3	Condition and Performance
S1035 Big Hill Park SS Interconnection Facilities	2028	3	G-T Interconnection
S1034 North Beaver Dam SS Interconnection Facilities	2028	3	G-T Interconnection
S1033 Norwegian Creek SS Interconnection Facilities	2028	3	G-T Interconnection
S1023 Comet SS Interconnection Facilities	2028	3	G-T Interconnection
Paddock SS Replace GIS with AIS, Additional Third 138kV Source	2031	3	Condition and Performance
Nelson Dewey SS Breaker and Instrument Transformers Asset Renewal	2031	3	Condition and Performance
Kilbourn SS Power Transformer and Circuit Switcher Asset Renewal	2031	3	Condition and Performance
Stoughton SS Control Building and Cap Bank Asset Renewal	2030	3	Condition and Performance
Trienda - Kirkwood 138 kV (X-52), Rebuild	2031	3	Condition and Performance
J2304 SS Interconnection Facilities	2028	3	G-T Interconnection
Mason St - Structure #20 138kV (MSGN41), OPGW Installation	2032	4	Communication
West Shawano SS Relay Asset Renewal	2029	4	Asset Renewal
East Shawano SS Relay Asset Renewal	2029	4	Asset Renewal
Bowen St SS DIC Mod Bus and Jumper	2028	4	Line Clearance
Sister Bay - Dunn Rd 69 kV (WPS_X24), Rebuild	2031	4	Condition and Performance
E0016 Forest Junction SS Interconnection Facilities	2031	4	G-T Interconnection
Tecumseh Rd SS Power Transformer and Breaker Asset Renewal	2031	4	Condition and Performance
Lyndon SS Control House Asset Renewal	2030	4	Condition and Performance
North Fond du Lac SS Power Transformer and Relay Asset Renewal	2030	4	Condition and Performance
Kewaunee SS Control Building, Cap Bank and Instrument Transformer Asset Renewal	2030	4	Condition and Performance
Dyckesville SS Relay and Breaker Asset Renewal	2031	4	Condition and Performance
Werner West SS Relay, SCADA and Remote Ends Asset Renewal	2031	4	Condition and Performance
E0037 Sheboygan Energy Center SS Interconnection Facilities	2026	4	G-T Interconnection

E0012 SS Network Upgrades and Interconnection Facilities	2029	5	G-T Interconnection
J878 J1316 Paris SS Network Upgrades and Interconnection Facilities	2028	5	G-T Interconnection
J1934 Lakeview SS Interconnection Facilities	2030	5	G-T Interconnection
Summit SS Switch, Relay and Remote End Asset Renewal	2030	5	Condition and Performance
Saukville (Cedarsauk) SS Breakers and SCADA Asset Renewal	2031	5	Condition and Performance
S1090 Paris SS Interconnection Facilities	2027	5	G-T Interconnection
Cornell - Fiebrantz 138 kV (3612), Rebuild	2031	5	Condition and Performance
Pole Road SS, DIC, New Substation	2028	5	T-D Interconnection
Cold Springs SS, DIC, New Substation	2028	5	T-D Interconnection
Ozaukee County E-STATCOM	2028	5	T-D Interconnection
Uecker SS, DIC, New Substation	2030	5	T-D Interconnection
Enbridge Cambridge SS, DIC, New Substation	2028	5	T-D Interconnection
TPL-001-5.1 SPFs Phase 2, Address Remaining 13c and 13d	2029	Various	Reliability
Physical Security Program 2028 ISD Asset Renewal	2028	Various	Physical Security
Physical Security Program 2027 ISD Asset Renewal	2027	Various	Physical Security
Arrester Asset Renewal Program 2029	2029	Various	Asset Renewal
138 kV Mobile Capacitor Banks	2027	Various	Reliability
SCADA Program 2031 ISD Asset Renewal	2031	Various	Condition and Performance
ATC Migration to Alliant UG Fiber Network - 2027	2028	Various	Communication

Projects ISY Changes	In-Service Year	Planning Zone	Reason For Change
Arpin SS Power Transformer Asset Renewal	2034	1	Material Delays
Central SS, DIC, New Substation	2027	1	Customer Driven Schedule
DPC Clearfield Jct Tap, New T-T	2029	1	Updated Project Schedule
J1508 Galvin Ave SS Network Upgrades and Interconnection Facilities	2029	1	Updated Project Schedule
J1513 Clintonville Swt St Network Upgrades and Interconnection Facilities	2029	1	Updated Project Schedule
J1573 Plover SS Network Upgrades and Interconnection Facilities	2027	1	Updated Project Schedule
North Central WI Reliability Project	2029	1	Updated Project Schedule
Northern Adams County Area Network Improvement Project	2027	1	Pending PSCW Approval
Pine – Skanawan Tap – Eastom 115 kV (I-9), OPGW Addition & Partial Rebuild	2031	1	Updated Project Schedule
Saratoga – 7 Mile Creek 138 kV, Construct New Line	2028	1	Updated Project Schedule
Sigel – Vesper 69 kV (Y-108/Y-107), Partial Rebuild	2032	1	Solution in Development
Waupaca Area Energy Storage Project	2026	1	Updated Project Schedule
3 Mile - 9 Mile 69 kV (ESE_6903/ESE_6902/ESE_6901), Rebuild and Reconfigure	2030	2	Solution in Development
Aspen - Crystal Falls 69 kV (ASPY51), Partial Rebuild	2030	2	Solution in Development
Benson Lake SVC SCM Layer Asset Renewal	2027	2	Updated Project Schedule
Cornell Tap – Watson Tap 69kV (Chandler), Partial Rebuild	2030	2	Updated Project Schedule
Empire Mine – Huron 138 kV (X-119), OPGW Addition	2029	2	Updated Project Schedule
Freeman – Presque Isle (PI605), OPGW Addition	2028	2	Updated Project Schedule
Indian Lake – Hiawatha, 69 kV New Line and 138 kV Conversion	2031	2	Updated Project Schedule
J1750 Grace Lake SS Network Upgrades and Interconnection Facilities	2028	2	Customer Driven Schedule
J1814 J2316 Nordic SS Network Upgrades and Interconnection Facilities	2031	2	Customer Driven Schedule
Magazine – Portage St., New 69 kV Line	2030	2	Updated Project Schedule
Munising Area Reactive Power Project	2027	2	Updated Project Schedule
Nordic SS Power Transformer Asset Renewal	2031	2	Updated Project Schedule
Pine River – Mich Limestone Loading Dock 69 kV (ESE_6906), Rebuild	2028	2	Updated Project Schedule
Presque Isle SS Breaker and Relay Asset Renewal	2028	2	Updated Project Schedule
Silver River – North Lake 138 kV (NLKG31), Rebuild	2029	2	Updated Project Schedule
Straits SS Power Transformer Asset Renewal	2027	2	Updated Project Schedule
Western UP Reliability Project	2031	2	Solution in Development
American SS, DIC, Transformer Addition	2029	3	Updated Project Schedule
Badger Pumping SS, DIC, Retire Substation	2027	3	Customer Driven Schedule
Baraboo SS, DIC, Substation Relocation	2029	3	Updated Project Schedule
Belleville SS, DIC, Substation Rebuild	2027	3	Updated Project Schedule
Beloit Area DIC, New Substation	2028	3	Customer Driven Schedule
Blackhawk SS 69kV Pumping Plant Installation	2028	3	Updated Project Schedule
Brick Church - Zenda Tap 69 kV (Y-51 ALE), Partial Rebuild	2030	3	Updated Project Schedule
Columbia - Portage 69 kV (Y-99), Partial Rebuild	2031	3	Updated Project Schedule
Columbia SS Power Transformer Asset Renewal	2032	3	Material Delays
Columbus SS, DIC, Reconfiguration	2030	3	Customer Driven Schedule
Darlington – Rock Branch 69kV (Y-109), Rebuild	2027	3	Solution in Development
East Beloit SS, DIC, Sub Rebuild	2027	3	Solution in Development
Eden – Rock Branch 69kV (Y-106), Rebuild & OPGW	2031	3	Updated Project Schedule
Eden SS Relay and House Asset Renewal	2027	3	Updated Project Schedule
Highland – Hill Valley 138 kV, Construct New Line	2027	3	Updated Project Schedule
Huiskamp – Division Street Tap 69 kV (Y-132), Rebuild	2029	3	Updated Project Schedule
Innovation Park SS, DIC, New Substation	2028	3	Customer Driven Schedule
J1377 Blitz SS Network Upgrades and Interconnection Facilities	2030	3	Customer Driven Schedule
J1706 North Monroe SS Network Upgrades and Interconnection Facilities	2031	3	Customer Driven Schedule
J1732 Wolfram Rd SS Network Upgrades and Interconnection Facilities	2028	3	Customer Driven Schedule
J1746 Columbia SS Network Upgrades and Interconnection Facilities	2030	3	Customer Driven Schedule
J1773 J1781 MPFCA Network Upgrades	2027	3	Customer Driven Schedule
J1779 Rockdale SS Interconnection Facilities	2027	3	Customer Driven Schedule
J1781 Hill Valley SS Network Upgrades and Interconnection Facilities	2031	3	Customer Driven Schedule
Johnstown SS, DIC, New Substation	2026	3	Customer Driven Schedule
Juneau Industrial SS, DIC, Transformer Addition	2028	3	Updated Project Schedule
Kirkwood SS, Power Transformer and Breaker Asset Renewal	2028	3	Updated Project Schedule
Lake Geneva SS, DIC, New Substation	2027	3	Customer Driven Schedule
Madison Area Relay Projects	2029	3	Updated Project Schedule
MPFCA Rockdale SS Network Upgrade	2028	3	Updated Project Schedule
Nelson Dewey SS 161kV, 161/138kV Transformer Addition	2031	3	Updated Project Schedule
North Beaver Dam SS Asset Renewal	2030	3	Updated Project Schedule
North Lake Geneva – Walworth 69 kV (Y-41), Partial Rebuild & OPGW	2029	3	Updated Project Schedule
North Monroe – Verona 69 kV (Y-42/Y-208), Rebuild & OPGW	2030	3	Solution in Development
North Monroe Breaker and SCADA Asset Renewal	2029	3	Updated Project Schedule
Oak Ridge, DIC, Additional Transformer and Bus Tie	2026	3	Updated Project Schedule
Portage - Columbia 138 kV (X-13/X-20), Reconductor	2026	3	Updated Project Schedule
Portage SS Relay and Breaker Asset Renewal	2029	3	Updated Project Schedule
Poynette SS, DIC, Sub Rebuild & Tap Switch Relocation	2028	3	Updated Project Schedule
Rock River - Colley Road, 138kV (X-23), Replace Select Structure	2027	3	Updated Project Schedule
S1016 Lone Rock SS Network Upgrades	2031	3	Customer Driven Schedule
S1025 Sheepskin SS Network Upgrades	2030	3	Customer Driven Schedule
South Beaver Dam – North Beaver Dam, 69kV (Y-59) Line Rebuild & OPGW	2029	3	Updated Project Schedule
South Lake Geneva – North Lake Geneva 69 kV (Y-152), Partial Rebuild & OPGW	2030	3	Updated Project Schedule
Walnut – Blount 69 kV, Construct New Line	2030	3	Solution in Development
Walworth – Brick Church (Y-159), OPGW Addition & Partial Rebuild	2028	3	Updated Project Schedule
West Middleton - Pheasant Branch 69 kV (6963), Uprate	2030	3	Updated Project Schedule
Wick Drive – Black Earth 69 kV (Y-62), OPGW Addition & Partial Rebuild	2029	3	Updated Project Schedule
2nd St. Tap – 30th Ave. 69 kV (N-14), Partial Rebuild	2029	4	Updated Project Schedule
Appleton Area Reliability Project	2030	4	Updated Project Schedule
Badger SS Control House, Breaker, and Relay Asset Renewal	2026	4	Updated Project Schedule
Edgewater SS Breaker Asset Renewal	2028	4	Updated Project Schedule
Edgewater SS, Bus Reconfiguration	2027	4	Material Delays
Ellinwood SS Power Transformer Asset Renewal	2026	4	Updated Project Schedule
Finger Road SS Relays and Remote Ends Asset Renewal	2026	4	Customer Driven Schedule
Forest Junction – Branch River 345 kV (W-15), Line Uprate	2031	4	Updated Project Schedule
Forest Junction SS and Remote End Relay Asset Renewal	2030	4	Solution in Development
Glory Road – Oak St. 69 kV (GLNY41), Partial Rebuild	2029	4	Solution in Development
High Falls – Mountain 69kV (Y-77), Partial rebuild	2030	4	Updated Project Schedule
Highway V SS Power Transformers Asset Renewal	2030	4	Updated Project Schedule

J1615 Morgan SS Network Upgrades and Interconnection Facilities	2028	4	Updated Project Schedule
J1745 Fitzgerald SS Network Upgrades and Interconnection Facilities	2031	4	Updated Project Schedule
J1793 Holland SS Network Upgrades	2032	4	Updated Project Schedule
Lakefront SW YD – Revere Dr 69 kV (D-104), Partial Rebuild	2029	4	Updated Project Schedule
Liberty St SS Relay and Remote End	2028	4	Updated Project Schedule
Lost Dauphin – Oak St 69 kV (E-31), Partial Rebuild	2030	4	Updated Project Schedule
Maplewood - Badger 138 kV (W-75), Rebuild	2032	4	Updated Project Schedule
Menominee – 30th Ave. 69 kV (Y-199), Rebuild	2029	4	Updated Project Schedule
Mullet River Area Reliability Project	2029	4	Updated Project Schedule
Nature Park - Sheboygan Falls 69 kV (Y-50), Rebuild	2031	4	Updated Project Schedule
North Appleton - Werner West (NAPL31) 345 kV, Rerate	2030	4	Solution in Development
Ohmstead SS Control House and Relay Asset Renewal	2027	4	Customer Driven Schedule
Pioneer SS (WPS) Breaker Relay and Remote Ends Asset Renewal	2028	4	Customer Driven Schedule
Progress SS, DIC, Substation Rebuild	2027	4	Updated Project Schedule
R1049/R5061 Edgewater SS, Network Upgrades and Interconnection Facilities	2026	4	Updated Project Schedule
Riverside (ALTE) – Erdman 69 kV (Y-82/X-64/X-37), Rebuild	2030	4	Updated Project Schedule
Shoto SS Power Transformer Asset Renewal	2027	4	Customer Driven Schedule
South Fond du Lac SS, Power Transformer and Breaker Asset Renewal	2031	4	Updated Project Schedule
Stiles – Sherwood 138 kV (L-142), Partial Rebuild	2030	4	Updated Project Schedule
Valders SS, New 138/69 kV Substation	2031	4	Solution in Development
Waupun – Str 127484 69 kV (Y-25), Partial Rebuild & OPGW	2027	4	Customer Driven Schedule
Waupun Business Park SS, DIC, Transformer Addition	2028	4	Updated Project Schedule
Werner SS Relay and Remote Asset Renewal	2027	4	Updated Project Schedule
Winnebago County, New DIC	2028	4	Customer Driven Schedule
Elm Road HVB Breaker and Relay Asset Renewal	2032	5	Updated Project Schedule
Everett GIS Asset Renewal	2027	5	Updated Project Schedule
GoodHue SS, DIC, New Substation	2030	5	Updated Project Schedule
Harbor – Russel Terminal 138 kV (893K11), Rebuild	2030	5	Updated Project Schedule
J878 J1316 Paris SS Network Upgrades	2030	5	Solution in Development
Kansas - Moorland 138 kV (872K61), Rerate	2026	5	Updated Project Schedule
Mill Road – Granville Project	2028	5	Updated Project Schedule
Milwaukee Leased Dark Fiber Retirement Plan	2028	5	Updated Project Schedule
Racine – St. Rita 138 kV (8531), Rebuild	2030	5	Updated Project Schedule
Racine County Western Feed Transmission Line Project	2027	5	Updated Project Schedule
Racine County, DIC, Cosmos Substation	2028	5	Updated Project Schedule
Racine County, DIC, Jupiter Substation	2027	5	Updated Project Schedule
Racine County, DIC, Mount Pleasant Substation Expansion	2030	5	Updated Project Schedule
Racine County, DIC, Stratus Substation	2027	5	Updated Project Schedule
Range Line Dist (WE) – Range Line Switchyard 138 kV (61441), Replace Underground Cable	2028	5	Updated Project Schedule
Range Line Dist (WE) – Range Line Switchyard 138 kV (61452), Replace Underground Cable	2029	5	Updated Project Schedule
St Martins - Oak Creek 138kV, reconfigure facilities to form new network line	2031	5	Updated Project Schedule
West Junction SS 138 kV Sectionalizing	2030	5	Pending PSCW Approval
WisDOT I-94 Stadium Group of Projects	2029	5	Updated Project Schedule
Woodview Lane SS, DIC, New Substation	2027	5	Customer Driven Schedule
Communications Reliability Program 2026	2027	Various	Program of Projects
Line Clearance Mitigation 2025	2026	Various	Program of Projects
Line Clearance Mitigation Program 2026	2027	Various	Program of Projects
Load Interconnection Program 2021	2027	Various	Program of Projects
Load Interconnection Program 2022	2028	Various	Program of Projects
Load Interconnection Program 2023	2030	Various	Program of Projects
Load Interconnection Program 2025	2030	Various	Program of Projects
Load Interconnection Program 2026	2031	Various	Program of Projects
Physical Security Program 2026 Asset Renewal	2026	Various	Program of Projects
Small Capital Project and Asset Renewal Program 2023	2027	Various	Program of Projects
Small Capital Project and Asset Renewal Program 2024	2031	Various	Program of Projects
Small Capital Project and Asset Renewal Program 2025	2029	Various	Program of Projects
Small Capital Project and Asset Renewal Program 2027	2029	Various	Program of Projects
TPL-001-5.1 SPFs Phase 2, Address Remaining 13c and 13d	2032	Various	Program of Projects

Other Project Changes	In-Service Year	Planning Zone	Reason for Change
Arpin SS Power Transformer Asset Renewal	2032	1	Certified MTEP25 Appendix A
Auburndale - Str 121128 69 kV (Y-107), Partial Rebuild	2031	1	Updated cost
Badger West 69kV 20ohm Series Reactor	2027	1	Moved to Appendix A in MTEP26. Status to Proposed.
Birnamwood Area Reliability Project	2028	1	Certified MTEP25 Appendix A
Central SS, DIC, New Substation	2027	1	Certified MTEP25 Appendix A
Chaffee Creek SS Breaker Asset Renewal	2028	1	Certified MTEP25 Appendix A
Coyne Street SS Relay, Breaker and House Asset Renewal	2028	1	Certified MTEP25 Appendix A
Groenier – Rosholt (ALTE) Tap, 69 kV (Y-71), Partial Rebuild and Rerate	2026	1	Updated cost
J1502 Emerson Rd SS Network Upgrades and Interconnection Facilities	2028	1	Certified MTEP25 Appendix A
J1508 Galvin Ave SS Network Upgrades and Interconnection Facilities	2032	1	Certified MTEP25 Appendix A
J1752 Shady Dr SS Network Upgrades and Interconnection Facilities	2028	1	Certified MTEP25 Appendix A
Oxford SS, DIC, Transformer Addition	2026	1	Updated cost
Petenwell – Council Creek (X-40), OPGW Installation	2026	1	Updated cost
Pine – Skanawan Tap – Eastom 115 kV (I-9), OPGW Addition & Partial Rebuild	2031	1	Certified MTEP25 Appendix A. Updated cost
Pittsville Area Reliability Project	2028	1	Certified MTEP25 Appendix A
Sand Lake – Hancock 69 kV (Y-90), Uprate	2026	1	Updated cost
Saratoga – 7 Mile Creek 138 kV, Construct New Line	2028	1	Updated cost
Sigel – Vesper 69 kV (Y-108/Y-107), Partial Rebuild	2032	1	Certified MTEP25 Appendix A
Weston – Morrison Ave 115kV (Z-52), Reconductor	2026	1	Updated cost
9 Mile SW STA – Pine River 69kV (6921/23) Partial rebuild	2028	2	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost.
Arnold - Plains 138 kV (78652), Partial Rebuild	2032	2	Updated cost
Aspen - Crystal Falls 69 kV (ASPY51), Partial Rebuild	2030	2	Updated cost
Benson Lake SVC SCM Layer Asset Renewal	2027	2	Updated cost
Empire Mine – Huron 138 kV (X-119), OPGW Addition	2029	2	Certified MTEP25 Appendix A
ESE_6903 East Riser - ESE_6903 West Riser 69 kV (ESE_6903), Replace Underground Cable	2030	2	Updated cost
Forsyth SS Breaker and Relay Asset Renewal	2029	2	Updated cost
Freeman – Presque Isle (PI605), OPGW Addition	2028	2	Updated cost
Gwinn - Munising 69 kV (Autrain), Partial Rebuild	2028	2	Moved to Appendix A in MTEP26. Status to Proposed.
Indian Lake – Hiawatha, 69 kV New Line and 138 kV Conversion	2031	2	Updated cost
Indian Lake SS Switch, Relay and Remote Ends Asset Renewal	2029	2	Updated cost
Iron Grove to Lincoln Ave (UPPCO) 69 kV (CRFY21), OPGW Installation	2029	2	Certified MTEP25 Appendix A
J1750 Grace Lake SS Network Upgrades and Interconnection Facilities	2028	2	Certified MTEP25 Appendix A
Munising Area Reactive Power Project	2027	2	Updated cost
Old Mead Road to Masonville, Underground Fiber Installation	2029	2	Certified MTEP25 Appendix A
Pine River – Mich Limestone Loading Dock 69 kV (ESE_6906), Rebuild	2028	2	Updated cost
Presque Isle SS Breaker and Relay Asset Renewal	2028	2	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost.
Silver River – North Lake 138 kV (NLKG31), Rebuild	2029	2	Updated cost
Straits SS Power Transformer Asset Renewal	2028	2	Certified MTEP25 Appendix A. Updated cost
Artesian SS, DIC – Terminal Connection	2026	3	Updated cost
Beloit Area DIC, New Substation	2028	3	Certified MTEP25 Appendix A. Updated cost
Blackhawk SS 69kV Pumping Plant Installation	2028	3	Updated name and cost
BOC Gasses Tap – Town Line Rd 138 kV (X-111), Rebuild	2027	3	Certified MTEP25 Appendix A
Brodhead Muni 1 and Muni 2 SS, DIC, Retirement	2026	3	Certified MTEP25 Appendix A
Concord SS Breaker and Relay Asset Renewal	2029	3	Certified MTEP25 Appendix A
East Beloit SS, DIC, Sub Rebuild	2027	3	Certified MTEP25 Appendix A
Eden SS Relay and House Asset Renewal	2027	3	Certified MTEP25 Appendix A
Gran Grae – Hillside 69 kV (Y-161), Rebuild & OPGW	2027	3	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost.
Highland – Hill Valley 138 kV, Construct New Line	2027	3	Certified MTEP25 Appendix A. Updated cost
Hillside SS Breaker & Instrument Transformer Asset Renewal	2028	3	Certified MTEP25 Appendix A
Huiskamp – Division Street Tap 69 kV (Y-132), Rebuild	2029	3	Certified MTEP25 Appendix A
Huiskamp – Ruskin 69 kV (6937), OPGW Addition	2026	3	Certified MTEP25 Appendix A. Updated cost
Innovation Park SS, DIC, New Substation	2028	3	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost
J1629 Welsh Prairie SS Network Upgrades and Interconnection Facilities	2028	3	Certified MTEP25 Appendix A
J1706 North Monroe SS Network Upgrades and Interconnection Facilities	2031	3	Certified MTEP25 Appendix A
J1732 Wolfram Rd SS Network Upgrades and Interconnection Facilities	2028	3	Certified MTEP25 Appendix A
J1746 Columbia SS Network Upgrades and Interconnection Facilities	2031	3	Certified MTEP25 Appendix A
J1773 J1781 MPFCA Network Upgrades	2027	3	Certified MTEP25 Appendix A
J1779 Rockdale SS Interconnection Facilities	2027	3	Certified MTEP25 Appendix A
J1824 Academy SS Network Upgrades and Interconnection Facilities	2027	3	Certified MTEP25 Appendix A
Johnstown SS, DIC, New Substation	2026	3	Updated cost
Juneau Industrial SS, DIC, Transformer Addition	2028	3	Certified MTEP25 Appendix A
Loganville - Artesian 69 kV (Y-53), Partial Rebuild	2032	3	Updated cost
MPFCA Rockdale SS Network Upgrade	2032	3	Certified MTEP25 Appendix A
North Lake Geneva – Elkhorn 138 kV (X-55), Rebuild	2026	3	Certified MTEP25 Appendix A
North Madison 69kV SS Power Transformer and Breaker Asset Renewal	2029	3	Updated cost
North Monroe Breaker and SCADA Asset Renewal	2029	3	Certified MTEP25 Appendix A
Paddock - Shaw 69 kV (Y-54), Uprate	2027	3	Certified MTEP25 Appendix A
Portage - Columbia 138 kV (X-13/X-20), Reconductor	2026	3	Certified MTEP25 Appendix A. Updated cost
Portage SS Relay and Breaker Asset Renewal	2029	3	Certified MTEP25 Appendix A
Poynette SS, DIC, Sub Rebuild & Tap Switch Relocation	2028	3	Updated cost
Reactor Relocation from North Madison SS to J1502 POI SS	2028	3	Certified MTEP25 Appendix A
Rock River - Colley Road, 138kV (X-23), Replace Select Structure	2027	3	Certified MTEP25 Appendix A
Rock River SS and Remote Ends Asset Renewal	2028	3	Certified MTEP25 Appendix A
S1016 Lone Rock SS Network Upgrades	2031	3	Certified MTEP25 Appendix A
S1025 Sheepskin SS Network Upgrades	2032	3	Certified MTEP25 Appendix A
South Beaver Dam – Hubbard, (Y-134), 69kV Rebuild & OPGW	2026	3	Updated cost
Str 0707E1300 39/21, 4T - Timberlane Tap (6927) 69 kV (6927), Replace Underground Cable	2030	3	Updated cost
Sun Prairie - Highway 151, Fiber Installation	2029	3	Certified MTEP25 Appendix A
Sun Prairie Area Reliability Project	2029	3	Certified MTEP25 Appendix A
Sun Prairie South - Vinburn 69 kV (Y-104), Partial Rebuild	2031	3	Updated cost
Terrace Ave Riser SS 69kV Pumping Plant Upgrade	2027	3	Certified MTEP25 Appendix A
Townline Rd - Rock River 138 kV, Construct New Line	2028	3	Updated cost
Union Townline, DIC, Sub Expansion	2027	3	Updated cost
Walnut – Blount 69 kV, Construct New Line	2030	3	Moved to Appendix A in MTEP27. Status to Proposed. Updated cost
Whitewater – Sugar Creek 138 kV (WHIG53), Flow Control Device	2027	3	Certified MTEP25 Appendix A
Appleton Area Reliability Project	2030	4	Certified MTEP25 Appendix A
Aviation - North Fond Du Lac 138 kV (G-111), Partial Rebuild	2030	4	Moved to Appendix A.
Edgewater SS Breaker Asset Renewal	2028	4	Certified MTEP25 Appendix A
Edgewater SS, Bus Reconfiguration	2027	4	Updated cost
Ellinwood SS Power Transformer Asset Renewal	2026	4	Certified MTEP25 Appendix A. Updated cost
Finger Road SS Relays and Remote Ends Asset Renewal	2026	4	Certified MTEP25 Appendix A
Forest Junction – Branch River 345 kV (W-15), Line Uprate	2031	4	Certified MTEP25 Appendix A
Glenview - Lost Dauphin 69 kV (F-6), Partial Rebuild	2029	4	Moved to Appendix A.
I-61/Q-43 69 kV Partial Rebuilds & OPGW	2030	4	Moved to Appendix A in MTEP26. Status to Proposed.
J1745 Fitzgerald SS Network Upgrades and Interconnection Facilities	2031	4	Certified MTEP25 Appendix A
J1793 Holland SS Network Upgrades	2032	4	Certified MTEP25 Appendix A
Kewaunee – East Krok 138kV (F-84), uprate	2028	4	Updated Need Category
Lost Dauphin – Oak St 69 kV (E-31), Partial Rebuild	2030	4	Moved to Appendix A in MTEP26. Status to Proposed.
Maplewood - Badger 138 kV (W-75), Rebuild	2032	4	Moved to Appendix A in MTEP26. Status to Proposed.
Nature Park - Sheboygan Falls 69 kV (Y-50), Rebuild	2031	4	Updated name

North Appleton - Werner West (NAPL31) 345 kV, Rerate	2030	4	Certified MTEP25 Appendix A
North Mullet River - Sheboygan Falls 69 kV (Y-50), Rebuild	2029	4	Moved to Appendix A in MTEP26. Status to Proposed.
Ohmstead SS Control House and Relay Asset Renewal	2027	4	Updated cost
Plymouth Reliability Project	2026	4	Updated cost
Progress SS, DIC, Substation Rebuild	2027	4	Certified MTEP25 Appendix A
R1049/R5061 Edgewater SS, Network Upgrades and Interconnection Facilities	2026	4	Certified MTEP25 Appendix A
Riverside (ALTE) – Erdman 69 kV (Y-82/X-64/X-37), Rebuild	2030	4	Moved to Appendix A in MTEP26. Status to Proposed.
Shoto – Northeast 69kV (K-11), Rebuild	2030	4	Updated cost
Stiles – Sherwood 138 kV (L-142), Partial Rebuild	2030	4	Certified MTEP25 Appendix A
Waupun Business Park SS, DIC, Transformer Addition	2028	4	Certified MTEP25 Appendix A
Werner SS Relay and Remote Asset Renewal	2027	4	Certified MTEP25 Appendix A. Updated cost
Winnebago County, New DIC	2028	4	Certified MTEP25 Appendix A
Elm Road HVB Breaker and Relay Asset Renewal	2032	5	Certified MTEP25 Appendix A
Everett GIS Asset Renewal	2027	5	Updated cost
GoodHue SS, DIC, New Substation	2030	5	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost
J1778 Paris SS Network Upgrades	2027	5	Certified MTEP25 Appendix A
J878 J1316 Paris SS Network Upgrades	2030	5	Updated name and cost
Kansas - Moorland 138 kV (872K61), Rerate	2026	5	Certified MTEP25 Appendix A. Updated cost
Kansas (Norwich Term) - Harbor 138 kV (KANG41), Replace Underground Cable	2031	5	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost
Mill Road – Granville Project	2028	5	Certified MTEP25 Appendix A. Updated cost
Ozaukee County, DIC, New Substations	2027	5	Certified MTEP26 Appendix A
PLPL81 and W-30 345 kV Line, Uprate	2027	5	Certified MTEP25 Appendix A
Racine – St. Rita 138 kV (8531), Rebuild	2030	5	Moved to Appendix A in MTEP26. Status to Proposed. Updated name and cost
Racine County Western Feed Transmission Line Project	2027	5	Certified MTEP25 Appendix A
Racine County, DIC, Cosmos Substation	2028	5	Certified MTEP25 Appendix A
Racine County, DIC, Jupiter Substation	2027	5	Certified MTEP25 Appendix A
Racine County, DIC, Mount Pleasant Substation Expansion	2030	5	Certified MTEP25 Appendix A
Racine County, DIC, Stratus Substation	2027	5	Certified MTEP25 Appendix A
Range Line Dist (WE) – Range Line Switchyard 138 kV (61441), Replace Underground Cable	2028	5	Certified MTEP25 Appendix A
Range Line Dist (WE) – Range Line Switchyard 138 kV (61452), Replace Underground Cable	2029	5	Certified MTEP25 Appendix A
West Junction SS 138 kV Sectionalizing	2030	5	Updated cost
WisDOT I-94 Stadium Group of Projects	2029	5	Updated cost
Woodview Lane SS, DIC, New Substation	2027	5	Updated name and cost
Mukwonago - University 138 kV (UNIG52), Rebuild	2031	3, 5	Moved to Appendix A in MTEP26. Status to Proposed
Communications Reliability Program 2026	2027	Various	Certified MTEP25 Appendix A
Communications Reliability Program 2027	2029	Various	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost
Communications Reliability Program 2028	2030	Various	Moved to Appendix B in MTEP27. Status to Provisional
Line Clearance Mitigation Program 2026	2027	Various	Certified MTEP25 Appendix A
Line Clearance Mitigation Program 2027	2029	Various	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost
Line Clearance Mitigation Program 2028	2030	Various	Moved to Appendix B in MTEP27. Status to Provisional
Load Interconnection Program 2023	2030	Various	Updated cost
Load Interconnection Program 2026	2031	Various	Certified MTEP25 Appendix A
Load Interconnection Program 2027	2029	Various	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost.
Load Interconnection Program 2028	2030	Various	Moved to Appendix B in MTEP27. Status to Provisional
LRTP Tranche 1 Project 05: Tremval – Eau Claire – Jump River	2029	Various	Updated cost
LRTP Tranche 1 Project 06: Tremval – Rocky Run – Columbia	2030	Various	Updated cost
LRTP Tranche 2 Project 21: Iron Range - Arrowhead	2032	Various	Updated cost
Small Capital Project and Asset Renewal Program 2026	2031	Various	Certified MTEP25 Appendix A
Small Capital Project and Asset Renewal Program 2027	2029	Various	Moved to Appendix A in MTEP26. Status to Proposed. Updated cost
Small Capital Project and Asset Renewal Program 2028	2030	Various	Moved to Appendix B in MTEP27. Status to Provisional
Substation High Voltage Protection (HVP) Equipment Removal	2027	Various	Certified MTEP25 Appendix A. Updated cost
Substation Technology Package #2 – 2026	2027	Various	Certified MTEP25 Appendix A
Substation Technology Package #3 - 2026	2026	Various	Certified MTEP25 Appendix A
TPL-001-5.1 SPFs Phase 2, Address Remaining 13c and 13d	2032	Various	Moved to Appendix A in MTEP26. Status to Proposed